




CM Allen Parkway Reconstruction



Status Update
May 7, 2018

Project Limits



Components:

- Crosswalk at Hutchinson with refuge




Components:

- Includes LID features treating 3.45 acres of mostly impervious cover



Components:

- 12-foot Multiuse Pathway from Hopkins to Dog Beach
- 10-foot sidewalk link to river





Components:

- **Underground Electric and Pedestrian/Street Lighting**



Components:

- **Parallel Parking- 27 spaces**
- **Has flexibility to restripe to 4-lanes again**





Construction Details:

- **Shut Down CM Allen Completely**
 - **Detour traffic to Edward Gary**
 - **Businesses have access other points of access**
 - **Saves about 4 months of construction and 10% of construction cost**
 - **Adjacent business and Parks Dept. prefer this to keeping CM Allen open during construction**





TRAFFIC CONTROL LEGEND

- CHANNELIZING DEVICE
- TRAFFIC DIRECTION
- TDP PAVEMENT MARKING

SIGN 1

R3-BLSR

PAID AS ITEM 8245 (TRAFFIC SIGNS) (PAYMENT FOR REMOVAL AND THE REPLACING OF EXISTING SIGN AFTER CONSTRUCTION CONSIDERED SUBSIDIARY TO THE BID ITEM)

SIGN 2

R3-BLSR

SIGN 3

R3-7R 30X30

RIGHT LANE MUST TURN RIGHT

SIGN 4

W9-2L

SIGN 5


R1-5L

SIGN 6

R1-1 (36\"/>

NOTES

- UNLESS OTHERWISE SPECIFIED, PAYMENT FOR TRAFFIC SIGNS BY PAY ITEM 8245 (TRAFFIC SIGNS) BY THE EACH.
- PAYMENT FOR SOLAR POWERED ROADSIDE FLASHING BEACON ASSEMBLY AND ASSOCIATED SIGNAGE BY PAY ITEM 8245 (SOLAR POWERED BEACON ASSEM) BY THE EACH.
- PAYMENT FOR REMOVING TRAFFIC SIGNS AFTER COMPLETION OF THE PROJECT WILL BE BY PAY ITEM 8245 (REMOVE EXISTING TRAFFIC SIGN) BY THE EACH.



DESCRIPTION	NO.	DATE
VICKREY & ASSOCIATES, INC. CONSULTING ENGINEERS 2009 S. Capital of Texas Hwy, Suite 320 Austin, Texas 78746 Phone (512) 894-8014 Fax (512) 894-8054		
EDWARD GREY STREET TRAFFIC CONTROL N. CM ALLEN PARKWAY RECONSTRUCTION (200 - 300 BLOCK) CITY OF SAN MARCOS ENGINEERING & CAPITAL IMPROVEMENTS, 400 E. HOPKINS, SAN MARCOS 78666		
DRAWN BY: BPH	CHECKED BY: BPH	APPROVED BY: EC
SHEET 14A	OF 212	DATE: 08/06/2013
PROJ. NO. 2253-006		



Construction Details:

- Coordinated with Parks Department on Sights and Sounds accommodation during construction
- Handicap access provided from Parks Dept. parking lot via temporary ramps
- Estimated construction cost = \$3M



Schedule:

- **Bids to be opened at the end of this month.**
- **Bid includes contractor identified incentives to complete project both 30 and 60 days early.**
- **Construction to begin in July/August 2018**
- **Construction to last 12 months. Early completion alternative.**





Questions?

