

Reclaimed Water Timeline

Timeframe	Milestone/Council Action	Status
Winter 2014	Direct Water Reuse Expansion Feasibility Study	Complete
Sept 2013 - Jul 2014	Installation of 16" Reclaimed Water Line from IH-35 to University Drive (approved with construction contract for Sessom WW Phase II)	Complete
Summer 2014	Application to TWDB for CWSRF Loan for Design of Reclaimed Water Expansion	Complete
January 2015	Resolution Approving Interlocal Contract Between the Edwards Aquifer Authority and City of San Marcos and Texas State University for the Expansion of the San Marcos Reclaimed Water System	Complete
Spring 2015	Resolution approving a Loan Forgiveness Agreement with the Texas Water Development Board for Design of Reclaimed Water System Expansion	Complete
Spring 2015	Ordinance Authorizing TWDB Loan for Design of Reclaimed Water Expansion	Complete
April 2015 - Jan 2017	Resolution Approving Professional Services Agreement for Reclaimed Water System Design	Scheduled for 5/5/15 Council Mtg
Summer 2015	Resolution Approving Contract with TxState on Purchase of Reclaimed Water and Lease of Surface Water Rights	Scheduled for 5/19/15 Council Mtg
Summer 2015	Resolution Approving Interlocal Contract with Texas State University for the Expansion of the San Marcos Reclaimed Water System Cost Participation	Scheduled for 6/2/15 Council Mtg
January 2017	Award Construction Contract for Phase I Reclaimed Water System Expansion - 16" pipeline from IH-35 to Discharge Pipeline from WWTP	Not started