



CITY OF SAN MARCOS

CONSTRUCTION CHANGE ORDER

PROJECT: Municipal Court Buildout Project
CONTRACT NO.: 2025-088

Date Prepared: 5/20/2025
Change Order #: 1

CONTRACTOR: J.T. Vaughn Construction, LLC
ADDRESS: 10355 West Park Drive
CITY/STATE/ZIP: Houston, TX 77042

We are submitting this Change Order to the referenced contract. In consideration of the Change Order agreed to herein as complete equitable adjustments and full and final payment for the Contractor's additional work, the Contractor hereby releases the Owner from any and all liability under this contract for further equitable adjustments, including additional time for performance, attributable to such facts or circumstances giving rise to the proposal for adjustment.

This authorization provides for the following modifications or additions: ASI #001 Revisions include: added acoustical ceiling trim detailing at Public Lobby 102 and added 432 SF of LVT-2 flooring. Mechanical revisions include size and quantity revisions to the hangars, insulation, and duct, increased refrigeration line and condensate piping, increased overall HVAC capacity from 7 to 8 tons. Electrical revisions include added rough-in for card readers, door security, exit alarms, receptacles, and light fixture schedule. Specialties scope added 2 fire extinguishers in cabinets and 1 fire extinguisher on a mounting bracket. The fire protection revisions are due to changes in ceiling heights. Structured cabling revisions include additional data drops and security cameras.



Explanation of Items								
ITEM	ITEM	DESCRIPTION	PREVIOUS QUANTITY	REVISED QUANTITY	CHANGE IN QUANTITY	UNIT	UNIT PRICE	TOTAL
NUMBER	SPEC REF.							
ITEM # 1	09 51 13	ASI #001: Acoustical Ceiling			1		\$1,462.00	\$1,462.00
ITEM # 2	09 65 19	ASI #001: Flooring			1		\$3,168.00	\$3,168.00
ITEM # 3	23 00 00	ASI #001: Mechanical			1		\$25,657.00	\$25,657.00
ITEM # 4	26 00 00	ASI #001: Electrical and Access Control			1		\$27,130.00	\$27,130.00
ITEM # 5	10 44 13	ASI #001: Specialties			1		\$3,378.00	\$3,378.00
ITEM # 6	21 00 00	ASI #001: Fire Protection			1		\$220.00	\$220.00
ITEM # 7	27 00 00	ASI #001: Structured Cabling			1		\$3,946.00	\$3,946.00
ITEM # 8		ACM Survey			1		\$1,780.00	\$1,780.00
ITEM # 9		Vaughn overhead, profit, and bond			1		\$11,669.00	\$11,669.00
TOTAL FOR BID CATEGORY							SUB TOTAL:	\$78,410.00

TOTAL CHANGE ORDER TOTAL: \$78,410.00

CHANGE IN DAYS REQUESTED FOR THIS CHANGE ORDER 32

Date	Contract Document	Amount	Days	Running Sum	% Change \$
	ORIGINAL CONTRACT AMOUNT:	\$2,465,000.00	170	\$2,465,000.00	0.0%
	CHANGE ORDER 1:	\$78,410.00	32	\$2,543,410.00	3.2%
	CHANGE ORDER 2:	\$0.00	0	\$2,543,410.00	3.2%
	CHANGE ORDER 3:	\$0.00	0	\$2,543,410.00	3.2%
	CHANGE ORDER 4:	\$0.00	0	\$2,543,410.00	3.2%
	REVISED CONTRACT AMOUNT/ REVISED DAYS:	\$2,543,410.00	202		

Your signature below will constitute your acceptance of this Change Order:

1. Prepared By Project Manager: Mark Liggett Signature _____ Date _____	2. Contractor:  5/21/25 Contractor Signature, Mark Cantu, Secretary _____ Date _____
3. Recommended by Design Consultant:  05/27/2025 Consultant Signature, Title _____ Date _____	4. Recommended by Department Director: Pete Binion Director Signature _____ Date _____
5. Reviewed/Approved - P&C Finance: Procurement Program Administrator _____ Date _____ Purchasing & Contracting Manager _____ Date _____	6. Approved By: City Manager (or Purchasing Manager up to \$50,000) _____ Date _____

Distribution List: Project Manager
Finance - P&C
Contractor
Inspector



1400 Universal City
Boulevard
Universal City, TX
78148

T: (210) 952-8546

May 20, 2025

Mark Liggett
City of San Marcos
2217 E. McCarty Ln
San Marcos, TX 78666

Re: Municipal Court Buildout

Job No: 323201

Subj: Change Proposal No. 323201-0001

Dear Sir or Madam:

We respectfully submit our proposal for an increase to our contract in the amount of \$78,410 (seventy-eight thousand four hundred ten) dollars to provide ASI #001 for the above referenced project.

Proposal for ASI #001 issued by FGMA on 04/07/2025. Proposal excludes additional roller window shades added in ASI #001 at the direction of CoSM. Proposal includes time required to complete changes but excludes general conditions, to be negotiated at a later date.

Our price is valid for Ten (10) days

Please indicate your acceptance of this change proposal by signing and returning one copy of the attached Form B breakdown of our cost.

Very truly yours,
VAUGHN CONSTRUCTION

A handwritten signature in cursive script that reads "Jordan Van Damme".

Jordan Van Damme

Attachments: Form B and ASI #001 Schedule Update

CC:

FORM B

PROJECT: Municipal Court Buildout

CHANGE PROPOSAL NO: 323201-0001

QUOTATION :

<u>Item</u>	<u>Labor</u>	<u>Materials</u>	<u>Subs</u>	<u>Total</u>
Lasco Acoustics & Drywall - Austin, Inc. (9): ASI #001 - Acoustical Ceiling	\$0.00	\$0.00	\$1,462.00	\$1,462.00
Wagner Interiors, Ltd. (10): ASI#001 - Flooring	\$0.00	\$0.00	\$3,168.00	\$3,168.00
Way Engineering, Ltd. (18): ASI #001 - Mechanical	\$0.00	\$0.00	\$25,657.00	\$25,657.00
CMJ Technologies, LLC (21): ASI #001 - Electrical	\$0.00	\$0.00	\$27,130.00	\$27,130.00
Spectrum Resource SCD, LLC (1001): ASI #001 - Specialties	\$0.00	\$0.00	\$3,378.00	\$3,378.00
Allied Fire Protection-SA, L.P. (16): ASI #001 - Fire Protection	\$0.00	\$0.00	\$220.00	\$220.00
Vaughn Construction : ACM Survey Reimbursement	\$0.00	\$1,780.00	\$0.00	\$1,780.00
JSJ Rodriguez Inc (19): ASI #001 - Structured Cabling	\$0.00	\$0.00	\$3,946.00	\$3,946.00

Totals	\$0.00	\$1,780.00	\$64,961.00	\$66,741.00
Insurance, Tax, Benefits on Labor				\$3,337.05
Overhead				\$0.00
Fee on Subs - 10%				\$6,496.10
Fee on JTV - 5%				\$268.65
Bond - 2%				\$1,567.20
Remodel Tax				\$0.00

TOTAL **\$78,410.00**

TIME EXTENSION TO CONTRACT: 32 Days

Submitted Date: 5/20/2025

Accepted

By: _____

Date: _____

VAUGHN CONSTRUCTION

By: Jordan Van Damme
Jordan Van Damme

Proposal Valid for 10 Days

PROJECT: Municipal Court Buildout



CHANGE PROPOSAL NO: 323201-0001

ASI #001 Cost Breakdown: Form B Back-Up

Lasco Acoustics & Drywall: Additional acoustical ceiling trim; add \$1,462.00 for added detail 13 on drawing sheet A3.3. Axiom angled knife edge and related ceiling grid and tile.

Wagner Interiors: Add \$3,239.00 for added 432 SF of LVT-2 on drawing sheets A1.4 & A1.5.

Way Engineering: Add \$25,657 for the following changes on mechanical sheets from ASI 01:

- Additional Hangers, insulation, duct and related ductwork materials
- Increased Refrigeration lines due to relocation of DFCU
- Increased Condensate Piping due to relocation of DFCU
- Deduct 7,954lbs of Galvanized Duct for Duct SOW removed in Court Staff Suite
- Deduct 1,886 SF of Duct Liner for Duct SOW removed in Court Staff Suite
- Add 5,607lbs of Galvanized Duct due to duct sizing increased
- Add 627 SF of related Duct Liner
- Overall outdoor tonnage increased from 7-tons to 8-tons
- DFCU-3 has increased from 12 MBH to an 18 MBH unit

CMJ Technologies: Add \$27,130.00 for the following changes noted on Sheet E3.1:

- 7 Card Readers
- 1 Electric Door Strike
- 1 Door Exit Alarm
- 4 Additional duplex receptacles
- 2 GFCI Receptacles

Changes made to sheets E2.1, E0.3, and the Light Fixture Schedule:

- Add 2 Type H4-EM fixtures
- Add 6 Type A fixtures
- Add 7 Type A-EM fixtures
- Deduct 4 Type B8-INV fixtures
- Add 4 Type B8-INV fixtures
- Add 3 Type B12 fixtures
- Add 2 Type B12-INV fixtures
- Deduct 3 C10 fixtures
- Add 3 C10-INV fixtures
- Add 2 Type D1 fixtures
- Deduct 6 Type F10 fixtures
- Add 6 Type F10-INV fixtures
- Deduct 2 Type G3 fixtures
- Deduct 1 Type G5 fixture
- Deduct 2 Type H4-EM fixtures
- Deduct 10 Type I6 fixtures
- Add 2 Type I6-INV fixtures
- Add 6 Type M5 fixtures
- Add 4 type N8 fixtures
- Add 1 Type X fixture
- Add 1 Type X3 fixture
- Add 1 Type Z1 fixture

PROJECT: Municipal Court Buildout



CHANGE PROPOSAL NO: 323201-0001

ASI #001 Cost Breakdown: Form B Back-Up

Spectrum Resource: Add \$3,378 to furnish 2 10lb fire extinguishers in a semi-recessed cabinet and 1 10lb fire extinguisher on a mounting bracket and a Series 3200 Knox Box.

Allied Fire Protection: Add \$220.00 for a re-design of the fire protection plan due to revised ceiling heights in the public lobby from 16'-0" to 12'-0" and 13'-2".

ACM Survey: Add \$1,780.00 for asbestos, lead-paint, and mold survey Vaughn conducted prior to construction. This scope was excluded from the base Contract and was to be provided by Owner.

Roller Window Shades: This proposal does not include additional cost for roller window shades in the Jury Conference Room Storefront added through ASI 001. Forthcoming pricing for additional blackout/opaque security film in lieu of roller window shades from CoSM direction.

JSJ Rodriguez: Structured Cabling added the following:

- 3 Ceiling Mounted Data Devices (WASPS)
- 4 Security Cameras
- 4 Additional data drops

ID		Name	Plan... Dura...	Start	Finish	2025						
						April	May	June	July	August	September	October
	A1340	Subcontractor Prepares Submittal - Joint Sealants	5d	27-Feb-25 A	11-Apr-25 A	<div><div></div>Subcontractor Prepares Submittal - Joint Sealants</div>						
	A1350	Vaughn Review Submittal - Joint Sealants	5d	11-Apr-25 A	14-Apr-25 A	<div><div></div>Vaughn Review Submittal - Joint Sealants</div>						
	A1360	Consultant Review Submittal - Joint Sealants	10d	15-Apr-25 A	29-Apr-25	<div><div></div>Consultant Review Submittal - Joint Sealants</div>						
	A1370	Procurement - Joint Sealants	5d	30-Apr-25	06-May-25	<div><div></div>Procurement - Joint Sealants</div>						
	Interior Alumi...	Interior Aluminum Doors and Frames	34d	27-Feb-25 A	02-Jun-25	<div><div></div>Interior Aluminum Doors and Frames</div>						
	A1380	Subcontractor Prepares Submittal - Interior Aluminum Doors and Fra...	5d	27-Feb-25 A	09-Apr-25 A	<div><div></div>Subcontractor Prepares Submittal - Interior Aluminum Doors and Frames</div>						
	A1390	Vaughn Review Submittal - Interior Aluminum Doors and Frames	5d	09-Apr-25 A	10-Apr-25 A	<div><div></div>Vaughn Review Submittal - Interior Aluminum Doors and Frames</div>						
	A1400	Consultant Review Submittal - Interior Aluminum Doors and Frames	10d	11-Apr-25 A	25-Apr-25	<div><div></div>Consultant Review Submittal - Interior Aluminum Doors and Frames</div>						
	A1410	Procurement - Interior Aluminum Doors and Frames	25d	28-Apr-25	02-Jun-25	<div><div></div>Procurement - Interior Aluminum Doors and Frames</div>						
	Flush Wood D...	Flush Wood Doors	34d	27-Feb-25 A	02-Jun-25	<div><div></div>Flush Wood Doors</div>						
	A1420	Subcontractor Prepares Submittal - Flush Wood Doors	5d	27-Feb-25 A	09-Apr-25 A	<div><div></div>Subcontractor Prepares Submittal - Flush Wood Doors</div>						
	A1430	Vaughn Review Submittal - Flush Wood Doors	5d	09-Apr-25 A	10-Apr-25 A	<div><div></div>Vaughn Review Submittal - Flush Wood Doors</div>						
	A1440	Consultant Review Submittal - Flush Wood Doors	10d	11-Apr-25 A	25-Apr-25	<div><div></div>Consultant Review Submittal - Flush Wood Doors</div>						
	A1450	Procurement - Flush Wood Doors	25d	28-Apr-25	02-Jun-25	<div><div></div>Procurement - Flush Wood Doors</div>						
	Bullet Resista...	Bullet Resistant Doors and Frames	38d	27-Feb-25 A	06-Jun-25	<div><div></div>Bullet Resistant Doors and Frames</div>						
	A1460	Subcontractor Prepares Submittal -Bullet Resistant Doors and Frames	5d	27-Feb-25 A	08-Apr-25 A	<div><div></div>Subcontractor Prepares Submittal -Bullet Resistant Doors and Frames</div>						
	A1470	Vaughn Review Submittal - Bullet Resistant Doors and Frames	5d	08-Apr-25 A	10-Apr-25 A	<div><div></div>Vaughn Review Submittal - Bullet Resistant Doors and Frames</div>						
	A1480	Consultant Review Submittal - Bullet Resistant Doors and Frames	10d	10-Apr-25 A	24-Apr-25	<div><div></div>Consultant Review Submittal - Bullet Resistant Doors and Frames</div>						
	A1490	Procurement - Bullet Resistant Doors and Frames	30d	25-Apr-25	06-Jun-25	<div><div></div>Procurement - Bullet Resistant Doors and Frames</div>						
	Aluminum Fra...	Aluminum Framed Storefronts	70d	27-Feb-25 A	23-Jun-25	<div><div></div>Aluminum Framed Storefronts</div>						
	A1500	Subcontractor Prepares Submittal - Aluminum Framed Storefronts	5d	27-Feb-25 A	06-Mar-25 A	<div><div></div>Subcontractor Prepares Submittal - Aluminum Framed Storefronts</div>						
	A1510	Vaughn Review Submittal - Aluminum Framed Storefronts	5d	07-Mar-25 A	10-Mar-25 A	<div><div></div>Vaughn Review Submittal - Aluminum Framed Storefronts</div>						
	A1520	Consultant Review Submittal - Aluminum Framed Storefronts	10d	11-Mar-25 A	15-Apr-25 A	<div><div></div>Consultant Review Submittal - Aluminum Framed Storefronts</div>						
	A1530	Procurement - Aluminum Framed Storefronts	46d	18-Apr-25	23-Jun-25	<div><div></div>Procurement - Aluminum Framed Storefronts</div>						
	Glazing	Glazing	44d	27-Feb-25 A	15-May-25	<div><div></div>Glazing</div>						
	A1540	Subcontractor Prepares Submittal - Glazing	5d	27-Feb-25 A	07-Mar-25 A	<div><div></div>Subcontractor Prepares Submittal - Glazing</div>						
	A1550	Vaughn Review Submittal - Glazing	5d	07-Mar-25 A	07-Mar-25 A	<div><div></div>Vaughn Review Submittal - Glazing</div>						
	A1560	Consultant Review Submittal - Glazing	10d	07-Mar-25 A	15-Apr-25 A	<div><div></div>Consultant Review Submittal - Glazing</div>						
	A1570	Procurement - Glazing	20d	18-Apr-25	15-May-25	<div><div></div>Procurement - Glazing</div>						
	Safety and Se...	Safety and Security Film	54d	27-Feb-25 A	15-May-25	<div><div></div>Safety and Security Film</div>						
	A1580	Subcontractor Prepares Submittal - Safety and Security Film	5d	27-Feb-25 A	03-Mar-25 A	<div><div></div>Subcontractor Prepares Submittal - Safety and Security Film</div>						
	A1590	Vaughn Review Submittal - Safety and Security Film	5d	03-Mar-25 A	07-Mar-25 A	<div><div></div>Vaughn Review Submittal - Safety and Security Film</div>						
	A1600	Consultant Review Submittal - Safety and Security Film	10d	07-Mar-25 A	18-Apr-25	<div><div></div>Consultant Review Submittal - Safety and Security Film</div>						
	A1610	Procurement- Safety and Security Film	20d	18-Apr-25	15-May-25	<div><div></div>Procurement- Safety and Security Film</div>						
	Security Glazing	Security Glazing	90d	27-Feb-25 A	28-Jul-25	<div><div></div>Security Glazing</div>						
	A1620	Subcontractor Prepares Submittal - Security Glazing	5d	27-Feb-25 A	06-Mar-25 A	<div><div></div>Subcontractor Prepares Submittal - Security Glazing</div>						
	A1630	Vaughn Review Submittal - Security Glazing	5d	06-Mar-25 A	07-Mar-25 A	<div><div></div>Vaughn Review Submittal - Security Glazing</div>						
	A1640	Consultant Review Submittal - Security Glazing	10d	07-Mar-25 A	24-Mar-25 A	<div><div></div>Consultant Review Submittal - Security Glazing</div>						
	A1650	Procurement - Security Glazing	70d	25-Mar-25 A	28-Jul-25	<div><div></div>Procurement - Security Glazing</div>						
	Moisture Vap...	Moisture Vapor Emission Control	22d	27-Mar-25 A	15-May-25	<div><div></div>Moisture Vapor Emission Control</div>						
	A1660	Subcontractor Prepares Submittal - Moisture Vapor Emission Control	5d	27-Mar-25 A	18-Apr-25	<div><div></div>Subcontractor Prepares Submittal - Moisture Vapor Emission Control</div>						
	A1670	Vaughn Review Submittal - Moisture Vapor Emission Control	5d	18-Apr-25	24-Apr-25	<div><div></div>Vaughn Review Submittal - Moisture Vapor Emission Control</div>						
	A1680	Consultant Review Submittal - Moisture Vapor Emission Control	10d	25-Apr-25	08-May-25	<div><div></div>Consultant Review Submittal - Moisture Vapor Emission Control</div>						

ID		Name	Plan... Dura...	Start	Finish	2025							
						April	May	June	July	August	September	October	November
	A1690	Procurement - Moisture Vapor Emission Control	5d	09-May-25	15-May-25		<div><div></div></div> Procurement - Moisture Vapor Emission Control						
	Non-Structura...	Non-Structural Metal Framing	20d	27-Feb-25 A	15-Apr-25 A		<div><div></div></div> Non-Structural Metal Framing						
	A1700	Subcontractor Prepares Submittal - Non-Structural Metal Framing	5d	27-Feb-25 A	18-Mar-25 A		ntractor Prepares Submittal - Non-Structural Metal Framing						
	A1710	Vaughn Review Submittal - Non-Structural Metal Framing	5d	18-Mar-25 A	19-Mar-25 A		n Review Submittal - Non-Structural Metal Framing						
	A1720	Consultant Review Submittal - Non-Structural Metal Framing	10d	19-Mar-25 A	04-Apr-25 A		<div><div></div></div> Consultant Review Submittal - Non-Structural Metal Framing						
	A1730	Procurement - Non-Structural Metal Framing	10d	04-Apr-25 A	15-Apr-25 A		<div><div></div></div> Procurement - Non-Structural Metal Framing						
	Gypsum Board	Gypsum Board	20d	27-Feb-25 A	15-Apr-25 A		<div><div></div></div> Gypsum Board						
	A1740	Subcontractor Prepares Submittal - Gypsum Board	5d	27-Feb-25 A	18-Mar-25 A		ntractor Prepares Submittal - Gypsum Board						
	A1750	Vaughn Review Submittal - Gypsum Board	5d	18-Mar-25 A	19-Mar-25 A		n Review Submittal - Gypsum Board						
	A1760	Consultant Review Submittal - Gypsum Board	10d	20-Mar-25 A	04-Apr-25 A		<div><div></div></div> Consultant Review Submittal - Gypsum Board						
	A1770	Procurement - Gypsum Board	10d	04-Apr-25 A	15-Apr-25 A		<div><div></div></div> Procurement - Gypsum Board						
	Ceramic Tile	Ceramic Tile	71d	27-Feb-25 A	09-Jul-25		<div><div></div></div> Ceramic Tile						
	A1780	Subcontractor Prepares Submittal - Ceramic Tile	5d	27-Feb-25 A	14-Apr-25 A		<div><div></div></div> Subcontractor Prepares Submittal - Ceramic Tile						
	A1790	Vaughn Review Submittal - Ceramic Tile	5d	14-Apr-25 A	14-Apr-25 A		<div><div></div></div> Vaughn Review Submittal - Ceramic Tile						
	A1800	Consultant Review Submittal - Ceramic Tile	10d	15-Apr-25 A	16-Apr-25 A		<div><div></div></div> Consultant Review Submittal - Ceramic Tile						
	A1810	Procurement - Ceramic Tile	60d	17-Apr-25 A	09-Jul-25		<div><div></div></div> Procurement - Ceramic Tile						
	Acoustic Pane...	Acoustic Panel Ceilings	39d	27-Feb-25 A	15-May-25		<div><div></div></div> Acoustic Panel Ceilings						
	A1820	Subcontractor Prepares Submittal - Acoustic Panel Ceilings	5d	27-Feb-25 A	18-Mar-25 A		ntractor Prepares Submittal - Acoustic Panel Ceilings						
	A1830	Vaughn Review Submittal - Acoustic Panel Ceilings	5d	18-Mar-25 A	19-Mar-25 A		n Review Submittal - Acoustic Panel Ceilings						
	A1840	Consultant Review Submittal - Acoustic Panel Ceilings	10d	20-Mar-25 A	18-Apr-25		<div><div></div></div> Consultant Review Submittal - Acoustic Panel Ceilings						
	A1850	Procurement - Acoustic Panel Ceilings	20d	18-Apr-25	15-May-25		<div><div></div></div> Procurement - Acoustic Panel Ceilings						
	Resilient Base ...	Resilient Base and Accessories	31d	27-Feb-25 A	15-May-25		<div><div></div></div> Resilient Base and Accessories						
	A1860	Subcontractor Prepares Submittal - Resilient Base and Accessories	5d	27-Feb-25 A	08-Apr-25 A		<div><div></div></div> Subcontractor Prepares Submittal - Resilient Base and Accessories						
	A1870	Vaughn Review Submittal - Resilient Base and Accessories	5d	08-Apr-25 A	14-Apr-25 A		<div><div></div></div> Vaughn Review Submittal - Resilient Base and Accessories						
	A1880	Consultant Review Submittal - Resilient Base and Accessories	10d	15-Apr-25 A	16-Apr-25 A		<div><div></div></div> Consultant Review Submittal - Resilient Base and Accessories						
	A1890	Procurement - Resilient Base and Accessories	20d	17-Apr-25 A	15-May-25		<div><div></div></div> Procurement - Resilient Base and Accessories						
	Resilient Tile F...	Resilient Tile Flooring	42d	27-Mar-25 A	13-Jun-25		<div><div></div></div> Resilient Tile Flooring						
	A1900	Subcontractor Prepares Submittal - Resilient Tile Flooring	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Resilient Tile Flooring						
	A1910	Vaughn Review Submittal - Resilient Tile Flooring	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Resilient Tile Flooring						
	A1920	Consultant Review Submittal - Resilient Tile Flooring	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Resilient Tile Flooring						
	A1930	Procurement - Resilient Tile Flooring	25d	09-May-25	13-Jun-25		<div><div></div></div> Procurement - Resilient Tile Flooring						
	Tile Carpet	Tile Carpet	31d	27-Feb-25 A	13-May-25		<div><div></div></div> Tile Carpet						
	A1940	Subcontractor Prepares Submittal - Tile Carpet	5d	27-Feb-25 A	11-Mar-25 A		ctor Prepares Submittal - Tile Carpet						
	A1950	Vaughn Review Submittal - Tile Carpet	5d	12-Mar-25 A	27-Mar-25 A		aughn Review Submittal - Tile Carpet						
	A1960	Consultant Review Submittal - Tile Carpet	10d	28-Mar-25 A	16-Apr-25 A		<div><div></div></div> Consultant Review Submittal - Tile Carpet						
	A1970	Procurement - Tile Carpet	20d	16-Apr-25 A	13-May-25		<div><div></div></div> Procurement - Tile Carpet						
	Sound Absorb...	Sound Absorbing Wall Units	31d	27-Feb-25 A	14-May-25		<div><div></div></div> Sound Absorbing Wall Units						
	A1980	Subcontractor Prepares Submittal - Sound Absorbing Wall Units	5d	27-Feb-25 A	18-Mar-25 A		ntractor Prepares Submittal - Sound Absorbing Wall Units						
	A1990	Vaughn Review Submittal - Sound Absorbing Wall Units	5d	19-Mar-25 A	28-Mar-25 A		aughn Review Submittal - Sound Absorbing Wall Units						
	A2000	Consultant Review Submittal - Sound Absorbing Wall Units	10d	31-Mar-25 A	16-Apr-25 A		<div><div></div></div> Consultant Review Submittal - Sound Absorbing Wall Units						
	A2010	Procurement - Sound Absorbing Wall Units	20d	16-Apr-25 A	14-May-25		<div><div></div></div> Procurement - Sound Absorbing Wall Units						
	Interior Painting	Interior Painting	20d	27-Mar-25 A	24-Apr-25		<div><div></div></div> Interior Painting						
	A2020	Subcontractor Prepares Submittal - Interior Painting	5d	27-Mar-25 A	27-Mar-25 A		ubcontractor Prepares Submittal - Interior Painting						

ID		Name	Plan... Dura...	Start	Finish	2025							
						April	May	June	July	August	September	October	November
	A2030	Vaughn Review Submittal - Interior Painting	5d	27-Mar-25	A	27-Mar-25	A	Vaughn Review Submittal - Interior Painting					
	A2040	Consultant Review Submittal - Interior Painting	10d	28-Mar-25	A	18-Apr-25		Consultant Review Submittal - Interior Painting					
	A2050	Procurement - Interior Painting	5d	18-Apr-25		24-Apr-25		Procurement - Interior Painting					
	High Perform...	High Performance Coating	27d	27-Mar-25	A	22-May-25		High Performance Coating					
	A2060	Subcontractor Prepares Submittal - High Performance Coating	5d	27-Mar-25	A	18-Apr-25		Subcontractor Prepares Submittal - High Performance Coating					
	A2070	Vaughn Review Submittal - High Performance Coating	5d	18-Apr-25		24-Apr-25		Vaughn Review Submittal - High Performance Coating					
	A2080	Consultant Review Submittal - High Performance Coating	10d	25-Apr-25		08-May-25		Consultant Review Submittal - High Performance Coating					
	A2090	Procurement - High Performance Coating	10d	09-May-25		22-May-25		Procurement - High Performance Coating					
	Signage	Signage	53d	27-Feb-25	A	27-Jun-25		Signage					
	A2140	Subcontractor Prepares Submittal - Signage	5d	27-Feb-25	A	14-Mar-25	A	actor Prepares Submittal - Signage					
	A2150	Vaughn Review Submittal - Signage	5d	17-Mar-25	A	01-Apr-25	A	Vaughn Review Submittal - Signage					
	A2160	Consultant Review Submittal - Signage	10d	01-Apr-25	A	18-Apr-25		Consultant Review Submittal - Signage					
	A2170	Procurement - Signage	50d	18-Apr-25		27-Jun-25		Procurement - Signage					
	Phenolic Toile...	Phenolic Toilet Compartment	48d	27-Mar-25	A	20-Jun-25		Phenolic Toilet Compartment					
	A2180	Subcontractor Prepares Submittal - Phenolic Toilet Compartment	5d	27-Mar-25	A	02-Apr-25	A	Subcontractor Prepares Submittal - Phenolic Toilet Compartment					
	A2190	Vaughn Review Submittal - Phenolic Toilet Compartment	5d	02-Apr-25	A	10-Apr-25	A	Vaughn Review Submittal - Phenolic Toilet Compartment					
	A2200	Consultant Review Submittal - Phenolic Toilet Compartment	10d	10-Apr-25	A	24-Apr-25		Consultant Review Submittal - Phenolic Toilet Compartment					
	A2210	Procurement - Phenolic Toilet Compartment	40d	25-Apr-25		20-Jun-25		Procurement - Phenolic Toilet Compartment					
	Wall and Door...	Wall and Door Protection	50d	27-Feb-25	A	09-Jun-25		Wall and Door Protection					
	A2220	Subcontractor Prepares Submittal - Wall and Door Protection	5d	27-Feb-25	A	02-Apr-25	A	Subcontractor Prepares Submittal - Wall and Door Protection					
	A2230	Vaughn Review Submittal - Wall and Door Protection	5d	03-Apr-25	A	10-Apr-25	A	Vaughn Review Submittal - Wall and Door Protection					
	A2240	Consultant Review Submittal - Wall and Door Protection	10d	11-Apr-25	A	25-Apr-25		Consultant Review Submittal - Wall and Door Protection					
	A2250	Procurement - Wall and Door Protection	30d	28-Apr-25		09-Jun-25		Procurement - Wall and Door Protection					
	Toilet, Bath an...	Toilet, Bath and Laundry Accessories	50d	27-Feb-25	A	09-Jun-25		Toilet, Bath and Laundry Accessories					
	A2260	Subcontractor Prepares Submittal - Toilet, Bath and Laundry Accessor...	5d	27-Feb-25	A	02-Apr-25	A	Subcontractor Prepares Submittal - Toilet, Bath and Laundry Accessories					
	A2270	Vaughn Review Submittal - Toilet, Bath and Laundry Accessories	5d	03-Apr-25	A	10-Apr-25	A	Vaughn Review Submittal - Toilet, Bath and Laundry Accessories					
	A2280	Consultant Review Submittal - Toilet, Bath and Laundry Accessories	10d	11-Apr-25	A	25-Apr-25		Consultant Review Submittal - Toilet, Bath and Laundry Accessories					
	A2290	Procurement - Toilet, Bath and Laundry Accessories	30d	28-Apr-25		09-Jun-25		Procurement - Toilet, Bath and Laundry Accessories					
	Roller Window...	Roller Window Shades	37d	27-Mar-25	A	06-Jun-25		Roller Window Shades					
	A2380	Subcontractor Prepares Submittal - Roller Window Shades	5d	27-Mar-25	A	18-Apr-25		Subcontractor Prepares Submittal - Roller Window Shades					
	A2390	Vaughn Review Submittal - Roller Window Shades	5d	18-Apr-25		24-Apr-25		Vaughn Review Submittal - Roller Window Shades					
	A2400	Consultant Review Submittal - Roller Window Shades	10d	25-Apr-25		08-May-25		Consultant Review Submittal - Roller Window Shades					
	A2410	Procurement - Roller Window Shades	20d	09-May-25		06-Jun-25		Procurement - Roller Window Shades					
	Solid Surface ...	Solid Surface Countertops	42d	27-Feb-25	A	28-May-25		Solid Surface Countertops					
	A2420	Subcontractor Prepares Submittal - Solid Surface Countertops	5d	27-Feb-25	A	27-Mar-25	A	ubcontractor Prepares Submittal - Solid Surface Countertops					
	A2430	Vaughn Review Submittal - Solid Surface Countertops	5d	27-Mar-25	A	28-Mar-25	A	Vaughn Review Submittal - Solid Surface Countertops					
	A2440	Consultant Review Submittal - Solid Surface Countertops	10d	31-Mar-25	A	16-Apr-25	A	Consultant Review Submittal - Solid Surface Countertops					
	A2450	Procurement - Solid Surface Countertops	30d	16-Apr-25	A	28-May-25		Procurement - Solid Surface Countertops					
	Quartz Agglo...	Quartz Agglomerate Countertops	50d	27-Feb-25	A	28-May-25		Quartz Agglomerate Countertops					
	A2460	Subcontractor Prepares Submittal - Quartz Agglomerate Countertops	5d	27-Feb-25	A	27-Mar-25	A	ubcontractor Prepares Submittal - Quartz Agglomerate Countertops					
	A2470	Vaughn Review Submittal - Quartz Agglomerate Countertops	5d	27-Mar-25	A	28-Mar-25	A	Vaughn Review Submittal - Quartz Agglomerate Countertops					
	A2480	Consultant Review Submittal - Quartz Agglomerate Countertops	10d	28-Mar-25	A	16-Apr-25	A	Consultant Review Submittal - Quartz Agglomerate Countertops					
	A2490	Procurement - Quartz Agglomerate Countertops	30d	16-Apr-25	A	28-May-25		Procurement - Quartz Agglomerate Countertops					

						2025							
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November	
	Entrance Floo...	Entrance Floor Mats and Frames	20d	27-Feb-25	A	23-Apr-25							
	A2500	Subcontractor Prepares Submittal - Entrance Floor Mats and Frames	5d	27-Feb-25	A	08-Apr-25	A						
	A2510	Vaughn Review Submittal - Entrance Floor Mats and Frames	5d	08-Apr-25	A	14-Apr-25	A						
	A2520	Consultant Review Submittal - Entrance Floor Mats and Frames	10d	15-Apr-25	A	16-Apr-25	A						
	A2530	Procurement - Entrance Floor Mats and Frames	5d	16-Apr-25	A	23-Apr-25							
	Bullet Resista...	Bullet Resistant Fiberglass Panels	31d	27-Feb-25	A	30-May-25							
	A2540	Subcontractor Prepares Submittal - Bullet Resistant Fiberglass Panels	5d	27-Feb-25	A	27-Mar-25	A						
	A2550	Vaughn Review Submittal - Bullet Resistant Fiberglass Panels	5d	27-Mar-25	A	28-Mar-25	A						
	A2560	Consultant Review Submittal - Bullet Resistant Fiberglass Panels	10d	28-Mar-25	A	04-Apr-25	A						
	A2570	Procurement - Bullet Resistant Fiberglass Panels	20d	07-Apr-25	A	30-May-25							
	General Provis...	General Provisions for Fire Suppression	27d	27-Mar-25	A	22-May-25							
	A2580	Subcontractor Prepares Submittal - General Provisions for Fire Suppre...	5d	27-Mar-25	A	18-Apr-25							
	A2590	Vaughn Review Submittal - General Provisions for Fire Suppression	5d	18-Apr-25		24-Apr-25							
	A2600	Consultant Review Submittal - General Provisions for Fire Suppression	10d	25-Apr-25		08-May-25							
	A2610	Procurement - General Provisions for Fire Suppression	10d	09-May-25		22-May-25							
	Common Wor...	Common Work Results for Fire Supression	32d	27-Mar-25	A	30-May-25							
	A2620	Subcontractor Prepares Submittal - Common Work Results for Fire Su...	5d	27-Mar-25	A	18-Apr-25							
	A2630	Vaughn Review Submittal - Common Work Results for Fire Suppression	5d	18-Apr-25		24-Apr-25							
	A2640	Consultant Review Submittal - Common Work Results for Fire Suppre...	10d	25-Apr-25		08-May-25							
	A2650	Procurement - Common Work Results for Fire Suppression	15d	09-May-25		30-May-25							
	Fire Suppressi...	Fire Suppression Sprinkler Systems	37d	27-Mar-25	A	06-Jun-25							
	A2660	Subcontractor Prepares Submittal - Fire Suppression Sprinkler Systems	5d	27-Mar-25	A	18-Apr-25							
	A2670	Vaughn Review Submittal - Fire Suppression Sprinkler Systems	5d	18-Apr-25		24-Apr-25							
	A2680	Consultant Review Submittal - Fire Suppression Sprinkler Systems	10d	25-Apr-25		08-May-25							
	A2690	Procurement - Fire Suppression Sprinkler Systems	20d	09-May-25		06-Jun-25							
	General Provis...	General Provisions for Plumbing	37d	27-Mar-25	A	06-Jun-25							
	A2700	Subcontractor Prepares Submittal - General Provisions for Plumbing	5d	27-Mar-25	A	18-Apr-25							
	A2710	Vaughn Review Submittal - General Provisions for Plumbing	5d	18-Apr-25		24-Apr-25							
	A2720	Consultant Review Submittal - General Provisions for Plumbing	10d	25-Apr-25		08-May-25							
	A2730	Procurement - General Provisions for Plumbing	20d	09-May-25		06-Jun-25							
	Sleeves and Sl...	Sleeves and Sleeve Seals for Plumbing Piping	20d	27-Feb-25	A	01-May-25							
	A2740	Subcontractor Prepares Submittal - Sleeves and Sleeve Seals for Plum...	5d	27-Feb-25	A	27-Feb-25	A						
	A2750	Vaughn Review Submittal - Sleeves and Sleeve Seals for Plumbing Pip...	5d	27-Feb-25	A	27-Feb-25	A						
A2760	Consultant Review Submittal - Sleeves and Sleeve Seals for Plumbing ...	10d	27-Feb-25	A	18-Apr-25								
A2770	Procurement - Sleeves and Sleeve Seals for Plumbing Piping	10d	18-Apr-25		01-May-25								
Meters and G...	Meters and Gauges for Plumbing Piping	40d	27-Feb-25	A	08-May-25								
A2780	Subcontractor Prepares Submittal - Meters and Gauges for Plumbing ...	5d	27-Feb-25	A	27-Feb-25	A							
A2790	Vaughn Review Submittal - Meters and Gauges for Plumbing Piping	5d	27-Feb-25	A	27-Feb-25	A							
A2800	Consultant Review Submittal - Meters and Gauges for Plumbing Piping	10d	27-Feb-25	A	10-Apr-25	A							
A2810	Procurement - Meters and Gauges for Plumbing Piping	20d	10-Apr-25	A	08-May-25								
Hangers and ...	Hangers and Supports for Plumbing Piping	25d	27-Feb-25	A	17-Apr-25	A							
A2820	Subcontractor Prepares Submittal - Hangers and Supports for Plumbi...	5d	27-Feb-25	A	27-Feb-25	A							
A2830	Vaughn Review Submittal - Hangers and Supports for Plumbing Piping	5d	27-Feb-25	A	27-Feb-25	A							

					2025							
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November
	A2840	Consultant Review Submittal - Hangers and Supports for Plumbing Pi...	10d	27-Feb-25 <div>A</div>	10-Apr-25 <div>A</div>	Consultant Review Submittal - Hangers and Supports for Plumbing Piping						
	A2850	Procurement - Hangers and Supports for Plumbing Piping	5d	10-Apr-25 <div>A</div>	17-Apr-25 <div>A</div>	Procurement - Hangers and Supports for Plumbing Piping						
	Identification f...	Identification for Plumbing Piping and Equipment	20d	27-Feb-25 <div>A</div>	24-Apr-25	Identification for Plumbing Piping and Equipment						
	A2860	Subcontractor Prepares Submittal - Identification for Plumbing Piping...	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	epares Submittal - Identification for Plumbing Piping and Equipment						
	A2870	Vaughn Review Submittal - Identification for Plumbing Piping and Eq...	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	ubmittal - Identification for Plumbing Piping and Equipment						
	A2880	Consultant Review Submittal - Identification for Plumbing Piping and ...	10d	27-Feb-25 <div>A</div>	18-Apr-25	Consultant Review Submittal - Identification for Plumbing Piping and Equipment						
	A2890	Procurement - Identification for Plumbing Piping and Equipment	5d	18-Apr-25	24-Apr-25	Procurement - Identification for Plumbing Piping and Equipment						
	Plumbing Piping...	Plumbing Piping Insulation	25d	27-Feb-25 <div>A</div>	18-Apr-25	Plumbing Piping Insulation						
	A2900	Subcontractor Prepares Submittal - Plumbing Piping Insulation	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	epares Submittal - Plumbing Piping Insulation						
	A2910	Vaughn Review Submittal - Plumbing Piping Insulation	5d	27-Feb-25 <div>A</div>	27-Mar-25 <div>A</div>	aughn Review Submittal - Plumbing Piping Insulation						
	A2920	Consultant Review Submittal - Plumbing Piping Insulation	10d	28-Feb-25 <div>A</div>	10-Apr-25 <div>A</div>	Consultant Review Submittal - Plumbing Piping Insulation						
	A2930	Procurement - Plumbing Piping Insulation	5d	10-Apr-25 <div>A</div>	18-Apr-25	Procurement - Plumbing Piping Insulation						
	Plumbing Piping	Plumbing Piping	20d	27-Feb-25 <div>A</div>	24-Apr-25	Plumbing Piping						
	A2940	Subcontractor Prepares Submittal - Plumbing Piping	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	epares Submittal - Plumbing Piping						
	A2950	Vaughn Review Submittal - Plumbing Piping	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	ubmittal - Plumbing Piping						
	A2960	Consultant Review Submittal - Plumbing Piping	10d	28-Feb-25 <div>A</div>	18-Apr-25	Consultant Review Submittal - Plumbing Piping						
	A2970	Procurement - Plumbing Piping	5d	18-Apr-25	24-Apr-25	Procurement - Plumbing Piping						
	Plumbing Piping...	Plumbing Piping Specialties	20d	27-Feb-25 <div>A</div>	24-Apr-25	Plumbing Piping Specialties						
	A2980	Subcontractor Prepares Submittal - Plumbing Piping Specialties	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	epares Submittal - Plumbing Piping Specialties						
	A2990	Vaughn Review Submittal - Plumbing Piping Specialties	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	ubmittal - Plumbing Piping Specialties						
	A3000	Consultant Review Submittal - Plumbing Piping Specialties	10d	28-Feb-25 <div>A</div>	18-Apr-25	Consultant Review Submittal - Plumbing Piping Specialties						
	A3010	Procurement - Plumbing Piping Specialties	5d	18-Apr-25	24-Apr-25	Procurement - Plumbing Piping Specialties						
	Domestic Wat...	Domestic Water Pumps	42d	27-Mar-25 <div>A</div>	13-Jun-25	Domestic Water Pumps						
	A3020	Subcontractor Prepares Submittal - Domestic Water Pumps	5d	27-Mar-25 <div>A</div>	18-Apr-25	Subcontractor Prepares Submittal - Domestic Water Pumps						
	A3030	Vaughn Review Submittal - Domestic Water Pumps	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal - Domestic Water Pumps						
	A3040	Consultant Review Submittal - Domestic Water Pumps	10d	25-Apr-25	08-May-25	Consultant Review Submittal - Domestic Water Pumps						
	A3050	Procurement - Domestic Water Pumps	25d	09-May-25	13-Jun-25	Procurement - Domestic Water Pumps						
	Plumbing Fixt...	Plumbing Fixtures	50d	27-Feb-25 <div>A</div>	22-May-25	Plumbing Fixtures						
	A3060	Subcontractor Prepares Submittal - Plumbing Fixtures	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	epares Submittal - Plumbing Fixtures						
	A3070	Vaughn Review Submittal - Plumbing Fixtures	5d	27-Feb-25 <div>A</div>	27-Feb-25 <div>A</div>	ubmittal - Plumbing Fixtures						
	A3080	Consultant Review Submittal - Plumbing Fixtures	10d	28-Feb-25 <div>A</div>	10-Apr-25 <div>A</div>	Consultant Review Submittal - Plumbing Fixtures						
	A3090	Procurement - Plumbing Fixtures	30d	10-Apr-25 <div>A</div>	22-May-25	Procurement - Plumbing Fixtures						
	General Provis...	General Provisions for Mechanical	25d	27-Feb-25 <div>A</div>	15-Apr-25 <div>A</div>	General Provisions for Mechanical						
A3100	Subcontractor Prepares Submittal - General Provisions for Mechanical	5d	27-Feb-25 <div>A</div>	14-Mar-25 <div>A</div>	actor Prepares Submittal - General Provisions for Mechanical							
A3110	Vaughn Review Submittal - General Provisions for Mechanical	5d	14-Mar-25 <div>A</div>	18-Mar-25 <div>A</div>	n Review Submittal - General Provisions for Mechanical							
A3120	Consultant Review Submittal - General Provisions for Mechanical	10d	18-Mar-25 <div>A</div>	10-Apr-25 <div>A</div>	Consultant Review Submittal - General Provisions for Mechanical							
A3130	Procurement - General Provisions for Mechanical	5d	10-Apr-25 <div>A</div>	15-Apr-25 <div>A</div>	Procurement - General Provisions for Mechanical							
Common Mot...	Common Motor Requirements for HVAC Equipment	22d	27-Mar-25 <div>A</div>	15-May-25	Common Motor Requirements for HVAC Equipment							
A3140	Subcontractor Prepares Submittal - Common Motor Requirements for...	5d	27-Mar-25 <div>A</div>	18-Apr-25	Subcontractor Prepares Submittal - Common Motor Requirements for HVAC Equipment							
A3150	Vaughn Review Submittal - Common Motor Requirements for HVAC E...	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal - Common Motor Requirements for HVAC Equipment							
A3160	Consultant Review Submittal - Common Motor Requirements for HVA...	10d	25-Apr-25	08-May-25	Consultant Review Submittal - Common Motor Requirements for HVAC Equipment							
A3170	Procurement - Common Motor Requirements for HVAC Equipment	5d	09-May-25	15-May-25	Procurement - Common Motor Requirements for HVAC Equipment							
Identification f...	Identification for HVAC Piping and Equipment	26d	27-Feb-25 <div>A</div>	15-Apr-25 <div>A</div>	Identification for HVAC Piping and Equipment							

ID		Name	Plan... Dura...	Start	Finish	2025							
						April	May	June	July	August	September	October	November
	A3180	Subcontractor Prepares Submittal - Identification for HVAC Piping and...	5d	27-Feb-25	A	18-Mar-25	A	Contractor Prepares Submittal - Identification for HVAC Piping and Equipment					
	A3190	Vaughn Review Submittal - Identification for HVAC Piping and Equip...	5d	18-Mar-25	A	19-Mar-25	A	Vaughn Review Submittal - Identification for HVAC Piping and Equipment					
	A3200	Consultant Review Submittal - Identification for HVAC Piping and Equ...	10d	20-Mar-25	A	10-Apr-25	A	<div><div></div></div> Consultant Review Submittal - Identification for HVAC Piping and Equipment					
	A3210	Procurement - Identification for HVAC Piping and Equipment	10d	10-Apr-25	A	15-Apr-25	A	<div><div></div></div> Procurement - Identification for HVAC Piping and Equipment					
	Testing, Adjus...	Testing, Adjusting and Balancing for HVAC	21d	27-Feb-25	A	15-Apr-25	A	<div><div></div></div> Testing, Adjusting and Balancing for HVAC					
	A3220	Subcontractor Prepares Submittal - Testing, Adjusting and Balancing f...	5d	27-Feb-25	A	18-Mar-25	A	Contractor Prepares Submittal - Testing, Adjusting and Balancing for HVAC					
	A3230	Vaughn Review Submittal - Testing, Adjusting and Balancing for HVAC	5d	18-Mar-25	A	20-Mar-25	A	Vaughn Review Submittal - Testing, Adjusting and Balancing for HVAC					
	A3240	Consultant Review Submittal - Testing, Adjusting and Balancing for H...	10d	21-Mar-25	A	10-Apr-25	A	<div><div></div></div> Consultant Review Submittal - Testing, Adjusting and Balancing for HVAC					
	A3250	Procurement - Testing, Adjusting and Balancing for HVAC	5d	10-Apr-25	A	15-Apr-25	A	<div><div></div></div> Procurement - Testing, Adjusting and Balancing for HVAC					
	Duct Insulation	Duct Insulation	26d	27-Feb-25	A	15-Apr-25	A	<div><div></div></div> Duct Insulation					
	A3260	Subcontractor Prepares Submittal - Duct Insulation	5d	27-Feb-25	A	06-Mar-25	A	Contractor Prepares Submittal - Duct Insulation					
	A3270	Vaughn Review Submittal - Duct Insulation	5d	06-Mar-25	A	07-Mar-25	A	Vaughn Review Submittal - Duct Insulation					
	A3280	Consultant Review Submittal - Duct Insulation	10d	10-Mar-25	A	01-Apr-25	A	<div><div></div></div> Consultant Review Submittal - Duct Insulation					
	A3290	Procurement - Duct Insulation	10d	01-Apr-25	A	15-Apr-25	A	<div><div></div></div> Procurement - Duct Insulation					
	HVAC Piping I...	HVAC Piping Insulation	31d	27-Feb-25	A	21-Apr-25		<div><div></div></div> HVAC Piping Insulation					
	A3300	Subcontractor Prepares Submittal - HVAC Piping Insulation	5d	27-Feb-25	A	06-Mar-25	A	Contractor Prepares Submittal - HVAC Piping Insulation					
	A3310	Vaughn Review Submittal - HVAC Piping Insulation	5d	06-Mar-25	A	07-Mar-25	A	Vaughn Review Submittal - HVAC Piping Insulation					
	A3320	Consultant Review Submittal - HVAC Piping Insulation	10d	10-Mar-25	A	01-Apr-25	A	<div><div></div></div> Consultant Review Submittal - HVAC Piping Insulation					
	A3330	Procurement - HVAC Piping Insulation	15d	01-Apr-25	A	21-Apr-25		<div><div></div></div> Procurement - HVAC Piping Insulation					
	Commissionin...	Commissioning of HVAC Systems	22d	27-Mar-25	A	15-May-25		<div><div></div></div> Commissioning of HVAC Systems					
	A3340	Subcontractor Prepares Submittal - Commissioning of HVAC Systems	5d	27-Mar-25	A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Commissioning of HVAC Systems					
	A3350	Vaughn Review Submittal - Commissioning of HVAC Systems	5d	18-Apr-25		24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Commissioning of HVAC Systems					
	A3360	Consultant Review Submittal - Commissioning of HVAC Systems	10d	25-Apr-25		08-May-25		<div><div></div></div> Consultant Review Submittal - Commissioning of HVAC Systems					
	A3370	Procurement - Commissioning of HVAC Systems	5d	09-May-25		15-May-25		<div><div></div></div> Procurement - Commissioning of HVAC Systems					
	Instrumentati...	Instrumentation and Control Devices for HVAC	42d	27-Mar-25	A	13-Jun-25		<div><div></div></div> Instrumentation and Control Devices for HVAC					
	A3380	Subcontractor Prepares Submittal - Instrumentation and Control Devi...	5d	27-Mar-25	A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Instrumentation and Control Devices for HVAC					
	A3390	Vaughn Review Submittal - Instrumentation and Control Devices for ...	5d	18-Apr-25		24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Instrumentation and Control Devices for HVAC					
	A3400	Consultant Review Submittal - Instrumentation and Control Devices f...	10d	25-Apr-25		08-May-25		<div><div></div></div> Consultant Review Submittal - Instrumentation and Control Devices for HVAC					
	A3410	Procurement - Instrumentation and Control Devices for HVAC	25d	09-May-25		13-Jun-25		<div><div></div></div> Procurement - Instrumentation and Control Devices for HVAC					
	Hydronic Piping	Hydronic Piping	29d	27-Feb-25	A	01-May-25		<div><div></div></div> Hydronic Piping					
	A3460	Subcontractor Prepares Submittal - Hydronic Piping	5d	27-Feb-25	A	18-Mar-25	A	Contractor Prepares Submittal - Hydronic Piping					
	A3470	Vaughn Review Submittal - Hydronic Piping	5d	18-Mar-25	A	20-Mar-25	A	Vaughn Review Submittal - Hydronic Piping					
	A3480	Consultant Review Submittal - Hydronic Piping	10d	20-Mar-25	A	18-Apr-25		<div><div></div></div> Consultant Review Submittal - Hydronic Piping					
	A3490	Procurement - Hydronic Piping	10d	18-Apr-25		01-May-25		<div><div></div></div> Procurement - Hydronic Piping					
	Refrigerant Pi...	Refrigerant Piping	26d	27-Feb-25	A	24-Apr-25		<div><div></div></div> Refrigerant Piping					
	A3500	Subcontractor Prepares Submittal - Refrigerant Piping	5d	27-Feb-25	A	18-Mar-25	A	Contractor Prepares Submittal - Refrigerant Piping					
	A3510	Vaughn Review Submittal - Refrigerant Piping	5d	18-Mar-25	A	20-Mar-25	A	Vaughn Review Submittal - Refrigerant Piping					
	A3520	Consultant Review Submittal - Refrigerant Piping	10d	20-Mar-25	A	10-Apr-25	A	<div><div></div></div> Consultant Review Submittal - Refrigerant Piping					
	A3530	Procurement - Refrigerant Piping	10d	10-Apr-25	A	24-Apr-25		<div><div></div></div> Procurement - Refrigerant Piping					
	HVAC Ducts a...	HVAC Ducts and Casing	26d	27-Feb-25	A	24-Apr-25		<div><div></div></div> HVAC Ducts and Casing					
	A3540	Subcontractor Prepares Submittal - HVAC Ducts and Casing	5d	27-Feb-25	A	18-Mar-25	A	Contractor Prepares Submittal - HVAC Ducts and Casing					
	A3550	Vaughn Review Submittal - HVAC Ducts and Casing	5d	18-Mar-25	A	20-Mar-25	A	Vaughn Review Submittal - HVAC Ducts and Casing					
	A3560	Consultant Review Submittal - HVAC Ducts and Casing	10d	20-Mar-25	A	10-Apr-25	A	<div><div></div></div> Consultant Review Submittal - HVAC Ducts and Casing					

						2025						
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November
	A3570	Procurement - HVAC Ducts and Casing	10d	10-Apr-25 A	24-Apr-25	Procurement - HVAC Ducts and Casing						
	Air Duct Acce...	Air Duct Accessories	24d	27-Feb-25 A	01-May-25	Air Duct Accessories						
	A3580	Subcontractor Prepares Submittal - Air Duct Accessories	5d	27-Feb-25 A	10-Mar-25 A	Subcontractor Prepares Submittal - Air Duct Accessories						
	A3590	Vaughn Review Submittal - Air Duct Accessories	5d	11-Mar-25 A	28-Mar-25 A	Vaughn Review Submittal - Air Duct Accessories						
	A3600	Consultant Review Submittal - Air Duct Accessories	10d	31-Mar-25 A	18-Apr-25	Consultant Review Submittal - Air Duct Accessories						
	A3610	Procurement - Air Duct Accessories	10d	18-Apr-25	01-May-25	Procurement - Air Duct Accessories						
	HVAC Power V...	HVAC Power Ventilators	46d	27-Feb-25 A	27-May-25	HVAC Power Ventilators						
	A3620	Subcontractor Prepares Submittal - HVAC Power Ventilators	5d	27-Feb-25 A	07-Mar-25 A	Subcontractor Prepares Submittal - HVAC Power Ventilators						
	A3630	Vaughn Review Submittal - HVAC Power Ventilators	5d	07-Mar-25 A	07-Mar-25 A	Vaughn Review Submittal - HVAC Power Ventilators						
	A3640	Consultant Review Submittal - HVAC Power Ventilators	10d	10-Mar-25 A	01-Apr-25 A	Consultant Review Submittal - HVAC Power Ventilators						
	A3650	Procurement - HVAC Power Ventilators	27d	18-Apr-25	27-May-25	Procurement - HVAC Power Ventilators						
	Split-System ...	Split-System Air Conditioners	59d	27-Feb-25 A	20-Jun-25	Split-System Air Conditioners						
	A3700	Subcontractor Prepares Submittal - Split-System Air Conditioners	5d	27-Feb-25 A	27-Mar-25 A	Subcontractor Prepares Submittal - Split-System Air Conditioners						
	A3710	Vaughn Review Submittal - Split-System Air Conditioners	5d	27-Mar-25 A	28-Mar-25 A	Vaughn Review Submittal - Split-System Air Conditioners						
	A3720	Consultant Review Submittal - Split-System Air Conditioners	10d	31-Mar-25 A	18-Apr-25	Consultant Review Submittal - Split-System Air Conditioners						
	A3730	Procurement - Split-System Air Conditioners	45d	18-Apr-25	20-Jun-25	Procurement - Split-System Air Conditioners						
	General Provis...	General Provisions for Electrical	17d	27-Mar-25 A	08-May-25	General Provisions for Electrical						
	A3740	Subcontractor Prepares Submittal - For Electrical Record	5d	27-Mar-25 A	18-Apr-25	Subcontractor Prepares Submittal - For Electrical Record						
	A3750	Vaughn Review Submittal	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal						
	A3760	Consultant Review Submittal - For Record	10d	25-Apr-25	08-May-25	Consultant Review Submittal - For Record						
	Low-Voltage E...	Low-Voltage Electrical Power Conductors and Cables	22d	27-Mar-25 A	15-May-25	Low-Voltage Electrical Power Conductors and Cables						
	A3780	Subcontractor Prepares Submittal - Low-Voltage Electrical Power Con...	5d	27-Mar-25 A	18-Apr-25	Subcontractor Prepares Submittal - Low-Voltage Electrical Power Conductors and Cables						
	A3790	Vaughn Review Submittal Low-Voltage Electrical Power Conductors a...	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal Low-Voltage Electrical Power Conductors and Cables						
	A3800	Consultant Review Submittal - Low-Voltage Electrical Power Conduct...	10d	25-Apr-25	08-May-25	Consultant Review Submittal - Low-Voltage Electrical Power Conductors and Cables						
	A3810	Procurement - Low-Voltage Electrical Power Conductors and Cables	5d	09-May-25	15-May-25	Procurement - Low-Voltage Electrical Power Conductors and Cables						
	Grounding an...	Grounding and Bonding for Electrical Systems	22d	27-Mar-25 A	15-May-25	Grounding and Bonding for Electrical Systems						
	A3820	Subcontractor Prepares Submittal - Grounding and Bonding for Electr...	5d	27-Mar-25 A	18-Apr-25	Subcontractor Prepares Submittal - Grounding and Bonding for Electrical Systems						
	A3830	Vaughn Review Submittal - Grounding and Bonding for Electrical Syst...	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal - Grounding and Bonding for Electrical Systems						
	A3840	Consultant Review Submittal - Grounding and Bonding for Electrical S...	10d	25-Apr-25	08-May-25	Consultant Review Submittal - Grounding and Bonding for Electrical Systems						
	A3850	Procurement - Grounding and Bonding for Electrical Systems	5d	09-May-25	15-May-25	Procurement - Grounding and Bonding for Electrical Systems						
Hangers and ...	Hangers and Supports for Electrical Systems	22d	27-Mar-25 A	15-May-25	Hangers and Supports for Electrical Systems							
A3860	Subcontractor Prepares Submittal - Hangers and Supports for Electric...	5d	27-Mar-25 A	18-Apr-25	Subcontractor Prepares Submittal - Hangers and Supports for Electrical Systems							
A3870	Vaughn Review Submittal - Hangers and Supports for Electrical Systems	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal - Hangers and Supports for Electrical Systems							
A3880	Consultant Review Submittal - Hangers and Supports for Electrical Sy...	10d	25-Apr-25	08-May-25	Consultant Review Submittal - Hangers and Supports for Electrical Systems							
A3890	Procurement - Hangers and Supports for Electrical Systems	5d	09-May-25	15-May-25	Procurement - Hangers and Supports for Electrical Systems							
Conduit for El...	Conduit for Electrical Systems	22d	27-Mar-25 A	15-May-25	Conduit for Electrical Systems							
A3900	Subcontractor Prepares Submittal - Conduit for Electrical Systems	5d	27-Mar-25 A	18-Apr-25	Subcontractor Prepares Submittal - Conduit for Electrical Systems							
A3910	Vaughn Review Submittal - Conduit for Electrical Systems	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal - Conduit for Electrical Systems							
A3920	Consultant Review Submittal - Conduit for Electrical Systems	10d	25-Apr-25	08-May-25	Consultant Review Submittal - Conduit for Electrical Systems							
A3930	Procurement - Conduit for Electrical Systems	5d	09-May-25	15-May-25	Procurement - Conduit for Electrical Systems							
Boxes for Elec...	Boxes for Electrical Systems	22d	27-Mar-25 A	15-May-25	Boxes for Electrical Systems							
A3940	Subcontractor Prepares Submittal - Boxes for Electrical Systems	5d	27-Mar-25 A	18-Apr-25	Subcontractor Prepares Submittal - Boxes for Electrical Systems							
A3950	Vaughn Review Submittal - Boxes for Electrical Systems	5d	18-Apr-25	24-Apr-25	Vaughn Review Submittal - Boxes for Electrical Systems							

					2025								
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November	
	A3960	Consultant Review Submittal - Boxes for Electrical Systems	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Boxes for Electrical Systems						
	A3970	Procurement - Boxes for Electrical Systems	5d	09-May-25	15-May-25		<div><div></div></div> Procurement - Boxes for Electrical Systems						
	Surface Race...	Surface Raceways for Electrical Systems	22d	27-Mar-25 A	15-May-25		<div><div></div></div> Surface Raceways for Electrical Systems						
	A3980	Subcontractor Prepares Submittal - Surface Raceways for Electrical Sy...	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Surface Raceways for Electrical Systems						
	A3990	Vaughn Review Submittal - Surface Raceways for Electrical Systems	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Surface Raceways for Electrical Systems						
	A4000	Consultant Review Submittal - Surface Raceways for Electrical Systems	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Surface Raceways for Electrical Systems						
	A4010	Procurement - Surface Raceways for Electrical Systems	5d	09-May-25	15-May-25		<div><div></div></div> Procurement - Surface Raceways for Electrical Systems						
	Identification f...	Identification for Electrical Systems	27d	27-Mar-25 A	22-May-25		<div><div></div></div> Identification for Electrical Systems						
	A4020	Subcontractor Prepares Submittal - Identification for Electrical Systems	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Identification for Electrical Systems						
	A4030	Vaughn Review Submittal - Identification for Electrical Systems	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Identification for Electrical Systems						
	A4040	Consultant Review Submittal - Identification for Electrical Systems	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Identification for Electrical Systems						
	A4050	Procurement - Identification for Electrical Systems	10d	09-May-25	22-May-25		<div><div></div></div> Procurement - Identification for Electrical Systems						
	Wiring Conne...	Wiring Connections	22d	27-Mar-25 A	15-May-25		<div><div></div></div> Wiring Connections						
	A4060	Subcontractor Prepares Submittal - Wiring Connections	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Wiring Connections						
	A4070	Vaughn Review Submittal -Wiring Connections	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal -Wiring Connections						
	A4080	Consultant Review Submittal - Wiring Connections	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Wiring Connections						
	A4090	Procurement - Wiring Connections	5d	09-May-25	15-May-25		<div><div></div></div> Procurement - Wiring Connections						
	Commissionin...	Commissioning of Electrical Systems	22d	27-Mar-25 A	15-May-25		<div><div></div></div> Commissioning of Electrical Systems						
	A4100	Subcontractor Prepares Submittal - Commissioning of Electrical Syste...	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Commissioning of Electrical Systems						
	A4110	Vaughn Review Submittal - Commissioning of Electrical Systems	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Commissioning of Electrical Systems						
	A4120	Consultant Review Submittal - Commissioning of Electrical Systems	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Commissioning of Electrical Systems						
	A4130	Procurement - Commissioning of Electrical Systems	5d	09-May-25	15-May-25		<div><div></div></div> Procurement - Commissioning of Electrical Systems						
	Lighting Contr...	Lighting Control Systems	37d	27-Mar-25 A	06-Jun-25		<div><div></div></div> Lighting Control Systems						
	A4140	Subcontractor Prepares Submittal - Lighting Control Systems	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Lighting Control Systems						
	A4150	Vaughn Review Submittal - Lighting Control Systems	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Lighting Control Systems						
	A4160	Consultant Review Submittal - Lighting Control Systems	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Lighting Control Systems						
	A4170	Procurement - Lighting Control Systems	20d	09-May-25	06-Jun-25		<div><div></div></div> Procurement - Lighting Control Systems						
	Network Light...	Network Lighting Contorls	37d	27-Mar-25 A	06-Jun-25		<div><div></div></div> Network Lighting Contorls						
	A4180	Subcontractor Prepares Submittal - Network Lighting Controls	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Network Lighting Controls						
	A4190	Vaughn Review Submittal - Network Lighting Controls	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Network Lighting Controls						
	A4200	Consultant Review Submittal - Network Lighting Controls	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Network Lighting Controls						
	A4210	Procurement - Network Lighting Controls	20d	09-May-25	06-Jun-25		<div><div></div></div> Procurement - Network Lighting Controls						
Low Voltage E...	Low Voltage Electrical Service Entrance	27d	27-Mar-25 A	22-May-25		<div><div></div></div> Low Voltage Electrical Service Entrance							
A4220	Subcontractor Prepares Submittal - Low Voltage Electrical Service Ent...	5d	27-Mar-25 A	18-Apr-25		<div><div></div></div> Subcontractor Prepares Submittal - Low Voltage Electrical Service Entrance							
A4230	Vaughn Review Submittal - Low Voltage Electrical Service Entrance	5d	18-Apr-25	24-Apr-25		<div><div></div></div> Vaughn Review Submittal - Low Voltage Electrical Service Entrance							
A4240	Consultant Review Submittal - Low Voltage Electrical Service Entrance	10d	25-Apr-25	08-May-25		<div><div></div></div> Consultant Review Submittal - Low Voltage Electrical Service Entrance							
A4250	Procurement - Low Voltage Electrical Service Entrance	10d	09-May-25	22-May-25		<div><div></div></div> Procurement - Low Voltage Electrical Service Entrance							
Low-Voltage T...	Low-Voltage Transformers	49d	27-Feb-25 A	30-May-25		<div><div></div></div> Low-Voltage Transformers							
A4260	Subcontractor Prepares Submittal - Low-Voltage Transformers	5d	27-Feb-25 A	18-Mar-25 A	Contractor Prepares Submittal - Low-Voltage Transformers								
A4270	Vaughn Review Submittal - Low-Voltage Transformers	5d	18-Mar-25 A	20-Mar-25 A	Vaughn Review Submittal - Low-Voltage Transformers								
A4280	Consultant Review Submittal - Low-Voltage Transformers	10d	21-Mar-25 A	18-Apr-25	Consultant Review Submittal - Low-Voltage Transformers								
A4290	Procurement - Low-Voltage Transformers	30d	18-Apr-25	30-May-25	<div><div></div></div> Procurement - Low-Voltage Transformers								
Panelboards	Panelboards	59d	27-Feb-25 A	13-Jun-25	<div><div></div></div> Panelboards								

ID		Name	Plan... Dura...	Start	Finish	2025							
						April	May	June	July	August	September	October	November
A	A4300	Subcontractor Prepares Submittal - Panelboards	5d	27-Feb-25	A	18-Mar-25	A	Subcontractor Prepares Submittal - Panelboards					
	A4310	Vaughn Review Submittal - Panelboards	5d	18-Mar-25	A	20-Mar-25	A	Vaughn Review Submittal - Panelboards					
	A4320	Consultant Review Submittal - Panelboards	10d	21-Mar-25	A	18-Apr-25		Consultant Review Submittal - Panelboards					
	A4330	Procurement - Panelboards	40d	18-Apr-25		13-Jun-25		Procurement - Panelboards					
	Electricity Met...	Electricity Metering	57d	27-Mar-25	A	07-Jul-25		Electricity Metering					
	A4340	Subcontractor Prepares Submittal - Electricity Metering	5d	27-Mar-25	A	18-Apr-25		Subcontractor Prepares Submittal - Electricity Metering					
	A4350	Vaughn Review Submittal - Electricity Metering	5d	18-Apr-25		24-Apr-25		Vaughn Review Submittal - Electricity Metering					
	A4360	Consultant Review Submittal - Electricity Metering	10d	25-Apr-25		08-May-25		Consultant Review Submittal - Electricity Metering					
	A4370	Procurement - Electricity Metering	40d	09-May-25		07-Jul-25		Procurement - Electricity Metering					
	Wiring Devices	Wiring Devices	32d	27-Mar-25	A	30-May-25		Wiring Devices					
	A4380	Subcontractor Prepares Submittal - Wiring Devices	5d	27-Mar-25	A	18-Apr-25		Subcontractor Prepares Submittal - Wiring Devices					
	A4390	Vaughn Review Submittal - Wiring Devices	5d	18-Apr-25		24-Apr-25		Vaughn Review Submittal - Wiring Devices					
	A4400	Consultant Review Submittal - Wiring Devices	10d	25-Apr-25		08-May-25		Consultant Review Submittal - Wiring Devices					
	A4410	Procurement - Wiring Devices	15d	09-May-25		30-May-25		Procurement - Wiring Devices					
	Enclosed Swit...	Enclosed Switches	39d	27-Feb-25	A	15-May-25		Enclosed Switches					
	A4420	Subcontractor Prepares Submittal - Enclosed Switches	5d	27-Feb-25	A	18-Mar-25	A	Subcontractor Prepares Submittal - Enclosed Switches					
	A4430	Vaughn Review Submittal - Enclosed Switches	5d	18-Mar-25	A	20-Mar-25	A	Vaughn Review Submittal - Enclosed Switches					
	A4440	Consultant Review Submittal - Enclosed Switches	10d	21-Mar-25	A	18-Apr-25		Consultant Review Submittal - Enclosed Switches					
	A4450	Procurement - Enclosed Switches	20d	18-Apr-25		15-May-25		Procurement - Enclosed Switches					
	Interior Lighting	Interior Lighting	64d	27-Feb-25	A	20-Jun-25		Interior Lighting					
	A4460	Subcontractor Prepares Submittal - Interior Lighting	5d	27-Feb-25	A	18-Mar-25	A	Subcontractor Prepares Submittal - Interior Lighting					
	A4470	Vaughn Review Submittal - Interior Lighting	5d	27-Mar-25	A	28-Mar-25	A	Vaughn Review Submittal - Interior Lighting					
	A4480	Consultant Review Submittal - Interior Lighting	10d	31-Mar-25	A	18-Apr-25		Consultant Review Submittal - Interior Lighting					
	A4490	Procurement - Interior Lighting	45d	18-Apr-25		20-Jun-25		Procurement - Interior Lighting					
	General Provis...	General Provisions for Fire Detection and Alarm	22d	27-Mar-25	A	15-May-25		General Provisions for Fire Detection and Alarm					
	A4540	Subcontractor Prepares Submittal - General Provisions for Fire Detecti...	5d	27-Mar-25	A	18-Apr-25		Subcontractor Prepares Submittal - General Provisions for Fire Detection and Alarm					
	A4550	Vaughn Review Submittal - General Provisions for Fire Detection and ...	5d	18-Apr-25		24-Apr-25		Vaughn Review Submittal - General Provisions for Fire Detection and Alarm					
	A4560	Consultant Review Submittal - General Provisions for Fire Detection a...	10d	25-Apr-25		08-May-25		Consultant Review Submittal - General Provisions for Fire Detection and Alarm					
	A4570	Procurement - General Provisions for Fire Detection and Alarm	5d	09-May-25		15-May-25		Procurement - General Provisions for Fire Detection and Alarm					
	Fire Detection...	Fire Detection and Alarm	37d	27-Mar-25	A	06-Jun-25		Fire Detection and Alarm					
	A4580	Subcontractor Prepares Submittal - Fire Detection and Alarm	5d	27-Mar-25	A	18-Apr-25		Subcontractor Prepares Submittal - Fire Detection and Alarm					
	A4590	Vaughn Review Submittal - Fire Detection and Alarm	5d	18-Apr-25		24-Apr-25		Vaughn Review Submittal - Fire Detection and Alarm					
	A4600	Consultant Review Submittal - Fire Detection and Alarm	10d	25-Apr-25		08-May-25		Consultant Review Submittal - Fire Detection and Alarm					
	A4610	Procurement - Fire Detection and Alarm	20d	09-May-25		06-Jun-25		Procurement - Fire Detection and Alarm					
	Construction	Construction	113d	11-Mar-25	A	04-Sep-25		Construction					
	ASI 01	ASI 01	60d	11-Mar-25	A	10-Jul-25		ASI 01					
	A9280	FGMA Issues ASI 01	1d	11-Mar-25	A	07-Apr-25	A	FGMA Issues ASI 01					
	A9290	Vaughn Prices and Submits Proposal for ASI 01	10d	08-Apr-25	A	22-Apr-25		Vaughn Prices and Submits Proposal for ASI 01					
	A9300	Owner & Architect Review of ASI - Issues NTP	5d	23-Apr-25		29-Apr-25		Owner & Architect Review of ASI - Issues NTP					
	ASI 01 Procu...	ASI 01 Procurement	50d	30-Apr-25		10-Jul-25		ASI 01 Procurement					
	Fire Protect...	Fire Protection Cabinets	50d	30-Apr-25		10-Jul-25		Fire Protection Cabinets					
	A2300	Subcontractor Prepares Submittal - Fire Protection Cabinets	5d	30-Apr-25		06-May-25		Subcontractor Prepares Submittal - Fire Protection Cabinets					
	A2310	Vaughn Review Submittal - Fire Protection Cabinets	5d	07-May-25		13-May-25		Vaughn Review Submittal - Fire Protection Cabinets					

ID		Name	Plan... Dura...	Start	Finish	2025							
						April	May	June	July	August	September	October	November
	A2320	Consultant Review Submittal - Fire Protection Cabinets	10d	14-May-25	28-May-25		<div><div></div>Consultant Review Submittal - Fire Protection Cabinets</div>						
	A2330	Procurement - Fire Protection Cabinets	30d	29-May-25	10-Jul-25		<div><div></div>Procurement - Fire Protection Cabinets</div>						
	Fire Exting...	Fire Extinguishers	50d	30-Apr-25	10-Jul-25		<div><div></div>Fire Extinguishers</div>						
	A2340	Subcontractor Prepares Submittal - Fire Extinguishers	5d	30-Apr-25	06-May-25		<div><div></div>Subcontractor Prepares Submittal - Fire Extinguishers</div>						
	A2350	Vaughn Review Submittal - Fire Extinguishers	5d	07-May-25	13-May-25		<div><div></div>Vaughn Review Submittal - Fire Extinguishers</div>						
	A2360	Consultant Review Submittal - Fire Extinguishers	10d	14-May-25	28-May-25		<div><div></div>Consultant Review Submittal - Fire Extinguishers</div>						
	A2370	Procurement - Fire Extinguishers	30d	29-May-25	10-Jul-25		<div><div></div>Procurement - Fire Extinguishers</div>						
Site/Skin		Site/Skin	67d	28-Mar-25	A	30-Jun-25	<div><div></div>Site/Skin</div>						
A4690	Capture Site Install Fencing Front and Rear - Site/Skin	1d	28-Mar-25	A	28-Mar-25	A	Capture Site Install Fencing Front and Rear - Site/Skin						
A4720	Install Tree Protection - Site/Skin	1d	18-Apr-25		18-Apr-25		I Install Tree Protection - Site/Skin						
A5180	Modify Roof for Through Penetrations for Exhaust Fan - Site/Skin	3d	18-Apr-25		22-Apr-25		<div><div></div>Modify Roof for Through Penetrations for Exhaust Fan - Site/Skin</div>						
A4700	Layout for Limestone and Footings - Site/Skin	1d	21-Apr-25		21-Apr-25		I Layout for Limestone and Footings - Site/Skin						
A4730	Excavate for Limestone Footings - Site/Skin	3d	22-Apr-25		24-Apr-25		<div><div></div>Excavate for Limestone Footings - Site/Skin</div>						
A4840	Compact Subgrade for Limestone Footings - Site/Skin	2d	23-Apr-25		24-Apr-25		<div><div></div>Compact Subgrade for Limestone Footings - Site/Skin</div>						
A4740	Install Reinforcing for Limestone Footings - Site/Skin	2d	25-Apr-25		28-Apr-25		<div><div></div>Install Reinforcing for Limestone Footings - Site/Skin</div>						
A4810	Inspect Reinforcing for Limestone Footings - Site/Skin	1d	29-Apr-25		29-Apr-25		I Inspect Reinforcing for Limestone Footings - Site/Skin						
A4750	Place Concrete for Limestone Footings - Site/Skin	1d	30-Apr-25		30-Apr-25		I Place Concrete for Limestone Footings - Site/Skin						
A4760	Install Limestone Blocks - Site/Skin	3d	01-May-25		05-May-25		<div><div></div>Install Limestone Blocks - Site/Skin</div>						
A4860	Restore Landscape Match Existing - Site/Skin	2d	02-May-25		05-May-25		<div><div></div>Restore Landscape Match Existing - Site/Skin</div>						
A4710	Layout for New Sidewalk - Site/Skin	1d	06-May-25		06-May-25		I Layout for New Sidewalk - Site/Skin						
A4770	Selective Demolition of Existing Concrete Sidewalk - Site/Skin	2d	07-May-25		08-May-25		<div><div></div>Selective Demolition of Existing Concrete Sidewalk - Site/Skin</div>						
A4780	Install Formwork for New Sidewalk - Site/Skin	1d	09-May-25		09-May-25		I Install Formwork for New Sidewalk - Site/Skin						
A4790	Install Reinforcing for New Sidewalk - Site/Skin	2d	12-May-25		13-May-25		<div><div></div>Install Reinforcing for New Sidewalk - Site/Skin</div>						
A4800	Inspect Reinforcing for New Sidewalk - Site/Skin	1d	14-May-25		14-May-25		I Inspect Reinforcing for New Sidewalk - Site/Skin						
A4820	Place Concrete for New Sidewalk - Site/Skin	1d	15-May-25		15-May-25		I Place Concrete for New Sidewalk - Site/Skin						
A4830	Score New Sidewalk Align W/Limestone - Site/Skin	1d	16-May-25		16-May-25		I Score New Sidewalk Align W/Limestone - Site/Skin						
A4850	Wreck Formwork for New Sidewalk - Site/Skin	1d	19-May-25		19-May-25		I Wreck Formwork for New Sidewalk - Site/Skin						
A4870	Install Sealants at Expansion Joints - Site/Skin	1d	20-May-25		20-May-25		I Install Sealants at Expansion Joints - Site/Skin						
A9260	Set Rooftop Exhaust Fan and Associated Duct - Site/Skin	3d	28-May-25		30-May-25		<div><div></div>Set Rooftop Exhaust Fan and Associated Duct - Site/Skin</div>						
A5190	Final Connections for Exhaust Fan - Site/Skin	4d	02-Jun-25		05-Jun-25		<div><div></div>Final Connections for Exhaust Fan - Site/Skin</div>						
A4950	Vaughn Pre-Punch Site - Site/Skin	1d	06-Jun-25		06-Jun-25		I Vaughn Pre-Punch Site - Site/Skin						
A4960	Vaughn Pre-Punch Corrections - Site/Skin	5d	09-Jun-25		13-Jun-25		<div><div></div>Vaughn Pre-Punch Corrections - Site/Skin</div>						
A4970	Install Wheel Stop and ADA Parking Stall - Site/Skin	1d	30-Jun-25		30-Jun-25		I Install Wheel Stop and ADA Parking Stall - Site/Skin						
Public Lobby/...		Public Lobby/Front Offices	110d	18-Mar-25	A	04-Sep-25	<div><div></div>Public Lobby/Front Offices</div>						
A4980	Investigate MEPF Systems - Public Lobby/Front Offices	3d	18-Mar-25	A	24-Mar-25	A	Investigate MEPF Systems - Public Lobby/Front Offices						
A5720	Salvage Electrical and Data Systems - Public Lobby/Front Offices	2d	31-Mar-25	A	01-Apr-25	A	<div><div></div>Salvage Electrical and Data Systems - Public Lobby/Front Offices</div>						
A4990	Make Safe MEPF and Data Systems - Public Lobby/Front Offices	2d	31-Mar-25	A	01-Apr-25	A	<div><div></div>Make Safe MEPF and Data Systems - Public Lobby/Front Offices</div>						
A5000	Cut and Cap MEP Systems - Public Lobby/Front Offices	2d	31-Mar-25	A	01-Apr-25	A	<div><div></div>Cut and Cap MEP Systems - Public Lobby/Front Offices</div>						
A5020	Selective Demolition of ACT/Grilles/Registers and Diffusers - Public L...	2d	01-Apr-25	A	08-Apr-25	A	<div><div></div>Selective Demolition of ACT/Grilles/Registers and Diffusers - Public Lobby/Front Offices</div>						
A5030	Selective Demolition of Walls - Public Lobby/Front Offices	2d	01-Apr-25	A	08-Apr-25	A	<div><div></div>Selective Demolition of Walls - Public Lobby/Front Offices</div>						
A5040	Selective Demolition of Carpet Flooring - Public Lobby/Front Offices	4d	01-Apr-25	A	08-Apr-25	A	<div><div></div>Selective Demolition of Carpet Flooring - Public Lobby/Front Offices</div>						
A5010	Selective Demolition of Doors/Frames/Window Systems - Public Lob...	3d	01-Apr-25	A	08-Apr-25	A	<div><div></div>Selective Demolition of Doors/Frames/Window Systems - Public Lobby/Front Offices</div>						
A5050	Layout Interior Walls - Public Lobby/Front Offices	2d	18-Apr-25		21-Apr-25		<div><div></div>Layout Interior Walls - Public Lobby/Front Offices</div>						

					2025							
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November
	A5690	Layout Overhead Electrical/FA - Public Lobby/Front Offices	1d	18-Apr-25	18-Apr-25	<div>Layout Overhead Electrical/FA - Public Lobby/Front Offices</div> <div><div>█</div> Install Framing - Public Lobby/Front Offices</div> <div>┆ Layout Overhead Refrigerant Piping/Condensation Piping - Public Lobby/Front Offices</div> <div>┆ Layout Overhead Duct - Public Lobby/Front Offices</div> <div>█ Install Overhead Duct Hangers - Public Lobby/Front Offices</div> <div><div>█</div> One Side Gypsum Board - Public Lobby/Front Offices</div> <div>█ Install Wood Blocking - Public Lobby/Front Offices</div> <div><div>█</div> Install Overhead Refrigerant Piping/Condensation Piping - Public Lobby/Front Offices</div> <div>█ Insulate Walls to Achieve STC Ratings - Public Lobby/Front Offices</div> <div><div>█</div> Vaughn Visual Inspection and Vacuum Test Refrigerant Piping/Condensation Piping - Public Lobby/Front Offices</div> <div>┆ CoSM Visual Inspection and Vacuum Test Refrigerant Piping/Condensation Piping - Public Lobby/Front Offices</div> <div>█ Insulate Refrigerant Piping/Condensation Piping - Public Lobby/Front Offices</div> <div><div>█</div> Install Overhead Duct - Public Lobby/Front Offices</div> <div><div>█</div> Inwall Electrical Rough In - Public Lobby/Front Offices</div> <div><div>█</div> Install Overhead Electrical/FA Conduit - Public Lobby/Front Offices</div> <div>█ Vaughn Visual Inspection and Pressure Test Duct - Public Lobby/Front Offices</div> <div>┆ CoSM Visual Inspection and Pressure Test Duct - Public Lobby/Front Offices</div> <div>█ Insulate Duct - Public Lobby/Front Offices</div> <div>█ Vaughn Inspect Overhead Electrical/FA Conduit - Public Lobby/Front Offices</div> <div>┆ CoSM Inspect Overhead Electrical/FA Conduit - Public Lobby/Front Offices</div> <div>█ Install Door Frames (Bullet Resistant) - Public Lobby/Front Offices</div> <div>█ Program and Address FA Devices - Public Lobby/Front Offices</div> <div>┆ Vaughn Pre Test and Inspect FA System - Public Lobby/Front Offices</div> <div><div>█</div> Inwall Controls/T-stat Rough In - Public Lobby/Front Offices</div> <div><div>█</div> Security In-Wall Rough In - Public Lobby/Front Offices</div> <div><div>█</div> Inwall Fire Alarm - Public Lobby/Front Offices</div> <div>┆ Vaughn Inspect Inwall - Public Lobby/Front Offices</div> <div><div>█</div> Vaughn Inwall Corrections - Public Lobby/Front Offices</div> <div>█ Modify Storefront and Install New Storefront Door - Public Lobby/Front Offices</div> <div>┆ CoSM Inspect Inwall - Public Lobby/Front Offices</div> <div><div>█</div> Two Side Gypsum Board - Public Lobby/Front Offices</div> <div><div>█</div> Install Security Overhead Boxes and Raceway - Public Lobby/Front Offices</div> <div><div>█</div> Tape and Float Gypsum Board - Public Lobby/Front Offices</div> <div><div>█</div> Paint First Coat Gypsum Board - Public Lobby/Front Offices</div> <div><div>█</div> Install Ceiling Grid - Public Lobby/Front Offices</div> <div>█ Install Fire Extinguisher Cabinets and Extinguishers - Public Lobby/Front Offices</div> <div>┆ - Public Lobby/Front Offices - Public Lobby/Front Offices</div> <div>█ Install Grilles/Registers/Diffusers - Public Lobby/Front Offices</div> <div>┆ Install Border Tiles and FA Ceiling Back Boxes - Public Lobby/Front Offices</div> <div><div>█</div> Install Lights - Public Lobby/Front Offices</div> <div>┆ Energize Lights - Public Lobby/Front Offices</div> <div><div>█</div> Final Coat of Paint - Public Lobby/Front Offices</div> <div><div>█</div> Install Ductless Fan Coil Units 1-2 - Public Lobby/Front Offices</div>						
	A5060	Install Framing - Public Lobby/Front Offices	4d	22-Apr-25	25-Apr-25							
	A9000	Layout Overhead Refrigerant Piping/Condensation Piping - Public Lo...	1d	22-Apr-25	22-Apr-25							
	A5340	Layout Overhead Duct - Public Lobby/Front Offices	1d	23-Apr-25	23-Apr-25							
	A5350	Install Overhead Duct Hangers - Public Lobby/Front Offices	2d	24-Apr-25	25-Apr-25							
	A5260	One Side Gypsum Board - Public Lobby/Front Offices	6d	24-Apr-25	01-May-25							
	A5650	Install Wood Blocking - Public Lobby/Front Offices	2d	25-Apr-25	28-Apr-25							
	A5080	Install Overhead Refrigerant Piping/Condensation Piping - Public Lob...	4d	02-May-25	07-May-25							
	A5820	Insulate Walls to Achieve STC Ratings - Public Lobby/Front Offices	3d	02-May-25	06-May-25							
	A5230	Vaughn Visual Inspection and Vacuum Test Refrigerant Piping/Conde...	4d	08-May-25	13-May-25							
	A5940	CoSM Visual Inspection and Vacuum Test Refrigerant Piping/Conden...	1d	14-May-25	14-May-25							
	A5240	Insulate Refrigerant Piping/Condensation Piping - Public Lobby/Fron...	3d	15-May-25	19-May-25							
	A5360	Install Overhead Duct - Public Lobby/Front Offices	6d	16-May-25	23-May-25							
	A5270	Inwall Electrical Rough In - Public Lobby/Front Offices	4d	16-May-25	21-May-25							
	A5700	Install Overhead Electrical/FA Conduit - Public Lobby/Front Offices	5d	23-May-25	30-May-25							
	A5370	Vaughn Visual Inspection and Pressure Test Duct - Public Lobby/Fron...	2d	27-May-25	28-May-25							
	A5950	CoSM Visual Inspection and Pressure Test Duct - Public Lobby/Front ...	1d	29-May-25	29-May-25							
	A5380	Insulate Duct - Public Lobby/Front Offices	3d	30-May-25	03-Jun-25							
	A5710	Vaughn Inspect Overhead Electrical/FA Conduit - Public Lobby/Front ...	3d	02-Jun-25	04-Jun-25							
	A5960	CoSM Inspect Overhead Electrical/FA Conduit - Public Lobby/Front O...	1d	05-Jun-25	05-Jun-25							
	A5450	Install Door Frames (Bullet Resistant) - Public Lobby/Front Offices	2d	09-Jun-25	10-Jun-25							
	A6000	Program and Address FA Devices - Public Lobby/Front Offices	2d	09-Jun-25	10-Jun-25							
	A6010	Vaughn Pre Test and Inspect FA System - Public Lobby/Front Offices	1d	11-Jun-25	11-Jun-25							
	A5280	Inwall Controls/T-stat Rough In - Public Lobby/Front Offices	3d	16-Jun-25	18-Jun-25							
	A6070	Security In-Wall Rough In - Public Lobby/Front Offices	4d	16-Jun-25	19-Jun-25							
	A5880	Inwall Fire Alarm - Public Lobby/Front Offices	3d	17-Jun-25	19-Jun-25							
	A5290	Vaughn Inspect Inwall - Public Lobby/Front Offices	1d	20-Jun-25	20-Jun-25							
	A5810	Vaughn Inwall Corrections - Public Lobby/Front Offices	3d	23-Jun-25	25-Jun-25							
	A9270	Modify Storefront and Install New Storefront Door - Public Lobby/Fro...	2d	24-Jun-25	25-Jun-25							
	A5830	CoSM Inspect Inwall - Public Lobby/Front Offices	1d	26-Jun-25	26-Jun-25							
	A5460	Two Side Gypsum Board - Public Lobby/Front Offices	3d	27-Jun-25	01-Jul-25							
	A6060	Install Security Overhead Boxes and Raceway - Public Lobby/Front O...	5d	27-Jun-25	03-Jul-25							
	A5470	Tape and Float Gypsum Board - Public Lobby/Front Offices	5d	30-Jun-25	07-Jul-25							
	A5480	Paint First Coat Gypsum Board - Public Lobby/Front Offices	4d	03-Jul-25	09-Jul-25							
	A5490	Install Ceiling Grid - Public Lobby/Front Offices	3d	10-Jul-25	14-Jul-25							
	A9160	Install Fire Extinguisher Cabinets and Extinguishers - Public Lobby/Fr...	2d	11-Jul-25	14-Jul-25							
	A5980	- Public Lobby/Front Offices - Public Lobby/Front Offices	2d	15-Jul-25	16-Jul-25							
	A5500	Install Grilles/Registers/Diffusers - Public Lobby/Front Offices	2d	17-Jul-25	18-Jul-25							
	A5890	Install Border Tiles and FA Ceiling Back Boxes - Public Lobby/Front O...	2d	21-Jul-25	22-Jul-25							
	A5510	Install Lights - Public Lobby/Front Offices	3d	23-Jul-25	25-Jul-25							
A5740	Energize Lights - Public Lobby/Front Offices	1d	28-Jul-25	28-Jul-25								
A5750	Final Coat of Paint - Public Lobby/Front Offices	3d	29-Jul-25	31-Jul-25								
A5760	Install Ductless Fan Coil Units 1-2 - Public Lobby/Front Offices	2d	01-Aug-25	04-Aug-25								











					2025								
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November	
Municipal Court/Jury Conference Areas	A5920	Install PLam at Public Lobby - Public Lobby/Front Offices	2d	01-Aug-25	04-Aug-25					<div>▣ Install PLam at Public Lobby - Public Lobby/Front Offices</div>			
	A9200	Install Roller Window Shades - Public Lobby/Front Offices	2d	01-Aug-25	04-Aug-25					<div>▣ Install Roller Window Shades - Public Lobby/Front Offices</div>			
	A9210	Frame and Install Walk Off Carpet - Public Lobby/Front Offices	3d	01-Aug-25	05-Aug-25					<div>▣ Frame and Install Walk Off Carpet - Public Lobby/Front Offices</div>			
	A5770	Final Connections Electrical and Controls to DFCU 1-2 - Public Lobby/...	1d	05-Aug-25	05-Aug-25					<div>▣ Final Connections Electrical and Controls to DFCU 1-2 - Public Lob</div>			
	A5930	Install Carpet/LVT and Rubber Base - Public Lobby/Front Offices	3d	05-Aug-25	07-Aug-25					<div>▣ Install Carpet/LVT and Rubber Base - Public Lobby/Front Offices</div>			
	A5780	Final Connections Refrigerant and Condensate Piping to DFCU 1-2 - ...	1d	06-Aug-25	06-Aug-25					<div>▣ Final Connections Refrigerant and Condensate Piping to DFCU 1-</div>			
	A5790	Vaughn Overhead Inspections - Public Lobby/Front Offices	1d	07-Aug-25	07-Aug-25					<div>▣ Vaughn Overhead Inspections - Public Lobby/Front Offices</div>			
	A6080	CoSM Trim Out Security (by others) - Public Lobby/Front Offices	3d	08-Aug-25	12-Aug-25					<div>▣ CoSM Trim Out Security (by others) - Public Lobby/Front Offic</div>			
	A5800	Vaughn Overhead Inspections Corrections - Public Lobby/Front Offices	4d	08-Aug-25	13-Aug-25					<div>▣ Vaughn Overhead Inspections Corrections - Public Lobby/Fro</div>			
	A5900	Trim Out and Face Plate Electrical - Public Lobby/Front Offices	2d	13-Aug-25	14-Aug-25					<div>▣ Trim Out and Face Plate Electrical - Public Lobby/Front Office</div>			
	A6090	CoSM Test Security - Public Lobby/Front Offices	2d	13-Aug-25	14-Aug-25					<div>▣ CoSM Test Security - Public Lobby/Front Offices</div>			
	A5860	CoSM Overhead Inspections - Public Lobby/Front Offices	1d	14-Aug-25	14-Aug-25					<div>▣ CoSM Overhead Inspections - Public Lobby/Front Offices</div>			
	A5870	Cover Ceilings - Public Lobby/Front Offices	2d	15-Aug-25	18-Aug-25					<div>▣ Cover Ceilings - Public Lobby/Front Offices</div>			
	A5910	Trim Out Data - Public Lobby/Front Offices	2d	15-Aug-25	18-Aug-25					<div>▣ Trim Out Data - Public Lobby/Front Offices</div>			
	A5970	Install Doors and Hardware - Public Lobby/Front Offices	1d	19-Aug-25	19-Aug-25					<div>▣ Install Doors and Hardware - Public Lobby/Front Offices</div>			
	A5990	Test Data and Address Jacks - Public Lobby/Front Offices	2d	19-Aug-25	20-Aug-25					<div>▣ Test Data and Address Jacks - Public Lobby/Front Offices</div>			
	A9030	Install Glazing - Public Lobby/Front Offices	2d	20-Aug-25	21-Aug-25					<div>▣ Install Glazing - Public Lobby/Front Offices</div>			
	A9090	Install Signage - Public Lobby/Front Offices	2d	22-Aug-25	25-Aug-25					<div>▣ Install Signage - Public Lobby/Front Offices</div>			
	A6040	Vaughn Architectural Pre-Punch Clean - Public Lobby/Front Offices	2d	26-Aug-25	27-Aug-25					<div>▣ Vaughn Architectural Pre-Punch Clean - Public Lobby,</div>			
	A6020	Vaughn Architectural Pre-Punch - Public Lobby/Front Offices	1d	28-Aug-25	28-Aug-25					<div>▣ Vaughn Architectural Pre-Punch - Public Lobby/Fron</div>			
	A6030	Vaughn Architectural Pre-Punch Corrections - Public Lobby/Front Offi...	2d	29-Aug-25	02-Sep-25					<div>▣ Vaughn Architectural Pre-Punch Corrections - Pub</div>			
	A6050	Vaughn Post Punch Clean - Public Lobby/Front Offices	2d	03-Sep-25	04-Sep-25					<div>▣ Vaughn Post Punch Clean - Public Lobby/Front O</div>			
	Municipal Cou...	Municipal Court/Jury Conference Areas	107d	18-Mar-25 A	29-Aug-25	Municipal Court/Jury Conference Areas							
	A6100	Investigate MEPF Systems - Municipal Court/Jury Conference Areas	2d	18-Mar-25 A	24-Mar-25 A	Investigate MEPF Systems - Municipal Court/Jury Conference Areas							
	A6130	Cut and Cap MEP Systems - Municipal Court/Jury Conference Areas	1d	31-Mar-25 A	01-Apr-25 A	Cut and Cap MEP Systems - Municipal Court/Jury Conference Areas							
	A6110	Make Safe MEPF and Data Systems - Municipal Court/Jury Conferenc...	3d	31-Mar-25 A	01-Apr-25 A	Make Safe MEPF and Data Systems - Municipal Court/Jury Conference Areas							
	A6120	Salvage Electrical and Data Systems - Municipal Court/Jury Conferen...	2d	31-Mar-25 A	01-Apr-25 A	Salvage Electrical and Data Systems - Municipal Court/Jury Conference Areas							
	A6150	Selective Demolition of Doors/Frames/Window Systems - Municipal ...	1d	01-Apr-25 A	08-Apr-25 A	Selective Demolition of Doors/Frames/Window Systems - Municipal Court/Jury Conference Areas							
	A6160	Selective Demolition of ACT/Grilles/Registers and Diffusers - Municip...	1d	01-Apr-25 A	08-Apr-25 A	Selective Demolition of ACT/Grilles/Registers and Diffusers - Municipal Court/Jury Conference Areas							
	A6170	Selective Demolition of Walls - Municipal Court/Jury Conference Areas	1d	01-Apr-25 A	08-Apr-25 A	Selective Demolition of Walls - Municipal Court/Jury Conference Areas							
	A6180	Selective Demolition of Concrete Flooring for Electrical and Data Path...	5d	01-Apr-25 A	08-Apr-25 A	Selective Demolition of Concrete Flooring for Electrical and Data Pathways to Desks - Municipal Court/Jury Conference Areas							
	A6190	Layout Interior Walls - Municipal Court/Jury Conference Areas	2d	18-Apr-25	21-Apr-25	Layout Interior Walls - Municipal Court/Jury Conference Areas							
	A6240	Layout Overhead Refrigerant Piping/Condensation Piping - Municipa...	2d	18-Apr-25	21-Apr-25	Layout Overhead Refrigerant Piping/Condensation Piping - Municipal Court/Jury Conference Areas							
	A6350	Layout Overhead Electrical/FA - Municipal Court/Jury Conference Ar...	1d	18-Apr-25	18-Apr-25	Layout Overhead Electrical/FA - Municipal Court/Jury Conference Areas							
	A8370	Install in Slab Electrical and Data Conduits to Desks - Municipal Court...	4d	18-Apr-25	23-Apr-25	Install in Slab Electrical and Data Conduits to Desks - Municipal Court/Jury Conference Areas							
	A6200	Install Framing - Municipal Court/Jury Conference Areas	5d	22-Apr-25	28-Apr-25	Install Framing - Municipal Court/Jury Conference Areas							
A8380	Vaughn Inspect in Slab Electrical and Data Conduits to Desks - Munici...	1d	24-Apr-25	24-Apr-25	Vaughn Inspect in Slab Electrical and Data Conduits to Desks - Municipal Court/Jury Conference Areas								
A8390	Vaughn Corrections in Slab Electrical and Data Conduits to Desks - M...	1d	25-Apr-25	25-Apr-25	Vaughn Corrections in Slab Electrical and Data Conduits to Desks - Municipal Court/Jury Conference Areas								
A6220	One Side Gypsum Board - Municipal Court/Jury Conference Areas	3d	28-Apr-25	30-Apr-25	One Side Gypsum Board - Municipal Court/Jury Conference Areas								
A8400	CoSM Inspect in Slab Electrical and Data Conduits to Desks - Municip...	1d	28-Apr-25	28-Apr-25	CoSM Inspect in Slab Electrical and Data Conduits to Desks - Municipal Court/Jury Conference Areas								
A6210	Install Wood Blocking - Municipal Court/Jury Conference Areas	1d	29-Apr-25	29-Apr-25	Install Wood Blocking - Municipal Court/Jury Conference Areas								
A6230	Insulate Walls to Achieve STC Ratings - Municipal Court/Jury Confere...	2d	02-May-25	05-May-25	Insulate Walls to Achieve STC Ratings - Municipal Court/Jury Conference Areas								
A6250	Install Overhead Refrigerant Piping/Condensation Piping - Municipal ...	4d	02-May-25	07-May-25	Install Overhead Refrigerant Piping/Condensation Piping - Municipal Court/Jury Conference Areas								

ID	Name	Plan... Dura...	Start	Finish	2025							
					April	May	June	July	August	September	October	November
	A8170	Frame Hard Ceilings - Municipal Court/Jury Conference Areas	2d	06-May-25	07-May-25	■ Frame Hard Ceilings - Municipal Court/Jury Conference Areas						
	A6260	Vaughn Visual Inspection and Vacuum Test Refrigerant Piping/Conde...	3d	08-May-25	12-May-25	■ Vaughn Visual Inspection and Vacuum Test Refrigerant Piping/Condensation Piping - Municipal Court/Jury Confe						
	A6270	CoSM Visual Inspection and Vacuum Test Refrigerant Piping/Conden...	1d	13-May-25	13-May-25	┆ CoSM Visual Inspection and Vacuum Test Refrigerant Piping/Condensation Piping - Municipal Court/Jury Confer						
	A6280	Insulate Refrigerant Piping/Condensation Piping - Municipal Court/J...	2d	14-May-25	15-May-25	■ Insulate Refrigerant Piping/Condensation Piping - Municipal Court/Jury Conference Areas						
	A6290	Layout Overhead Duct - Municipal Court/Jury Conference Areas	1d	16-May-25	16-May-25	┆ Layout Overhead Duct - Municipal Court/Jury Conference Areas						
	A6300	Install Overhead Duct Hangers - Municipal Court/Jury Conference Ar...	2d	19-May-25	20-May-25	■ Install Overhead Duct Hangers - Municipal Court/Jury Conference Areas						
	A6310	Install Overhead Duct - Municipal Court/Jury Conference Areas	4d	21-May-25	27-May-25	■ Install Overhead Duct - Municipal Court/Jury Conference Areas						
	A6360	Install Overhead Electrical/FA Conduit - Municipal Court/Jury Confer...	3d	23-May-25	28-May-25	■ Install Overhead Electrical/FA Conduit - Municipal Court/Jury Conference Areas						
	A6400	Inwall Electrical Rough In - Municipal Court/Jury Conference Areas	4d	23-May-25	29-May-25	■ Inwall Electrical Rough In - Municipal Court/Jury Conference Areas						
	A8410	Place Concrete for Electrical and Data Conduits - Municipal Court/Jur...	1d	23-May-25	23-May-25	┆ Place Concrete for Electrical and Data Conduits - Municipal Court/Jury Conference Areas						
	A8190	Install Electrical at Hard Ceilings - Municipal Court/Jury Conference A...	1d	23-May-25	23-May-25	┆ Install Electrical at Hard Ceilings - Municipal Court/Jury Conference Areas						
	A8200	Vaughn Inspect Framing/Electrical at Hard Ceilings - Municipal Court...	1d	27-May-25	27-May-25	┆ Vaughn Inspect Framing/Electrical at Hard Ceilings - Municipal Court/Jury Conference Areas						
	A6320	Vaughn Visual Inspection and Pressure Test Duct - Municipal Court/J...	1d	28-May-25	28-May-25	┆ Vaughn Visual Inspection and Pressure Test Duct - Municipal Court/Jury Conference Areas						
	A8210	Vaughn Corrections Framing/Electrical at Hard Ceilings - Municipal C...	1d	28-May-25	28-May-25	┆ Vaughn Corrections Framing/Electrical at Hard Ceilings - Municipal Court/Jury Conference Areas						
	A6330	CoSM Visual Inspection and Pressure Test Duct - Municipal Court/Jur...	1d	29-May-25	29-May-25	┆ CoSM Visual Inspection and Pressure Test Duct - Municipal Court/Jury Conference Areas						
	A6370	Vaughn Inspect Overhead Electrical/FA Conduit - Municipal Court/Ju...	1d	29-May-25	29-May-25	┆ Vaughn Inspect Overhead Electrical/FA Conduit - Municipal Court/Jury Conference Areas						
	A8220	CoSM Inspect Hard Ceilings - Municipal Court/Jury Conference Areas	1d	29-May-25	29-May-25	┆ CoSM Inspect Hard Ceilings - Municipal Court/Jury Conference Areas						
	A6340	Insulate Duct - Municipal Court/Jury Conference Areas	3d	30-May-25	03-Jun-25	■ Insulate Duct - Municipal Court/Jury Conference Areas						
	A6380	CoSM Inspect Overhead Electrical/FA Conduit - Municipal Court/Jury...	1d	30-May-25	30-May-25	┆ CoSM Inspect Overhead Electrical/FA Conduit - Municipal Court/Jury Conference Areas						
	A8230	Install Gypsum Board at Hard Ceilings - Municipal Court/Jury Confere...	1d	30-May-25	30-May-25	┆ Install Gypsum Board at Hard Ceilings - Municipal Court/Jury Conference Areas						
	A8240	Tape and Float Hard Ceilings - Municipal Court/Jury Conference Areas	3d	02-Jun-25	04-Jun-25	■ Tape and Float Hard Ceilings - Municipal Court/Jury Conference Areas						
	A8250	Paint First Coat Hard Ceilings - Municipal Court/Jury Conference Areas	1d	05-Jun-25	05-Jun-25	┆ Paint First Coat Hard Ceilings - Municipal Court/Jury Conference Areas						
	A6390	Install Door Frames (Bullet Resistant) - Municipal Court/Jury Confere...	2d	09-Jun-25	10-Jun-25	■ Install Door Frames (Bullet Resistant) - Municipal Court/Jury Conference Areas						
	A6650	Install Doors and Hardware - Municipal Court/Jury Conference Areas	2d	11-Jun-25	12-Jun-25	■ Install Doors and Hardware - Municipal Court/Jury Conference Areas						
	A6410	Inwall Controls/T-stat Rough In - Municipal Court/Jury Conference Ar...	2d	16-Jun-25	17-Jun-25	■ Inwall Controls/T-stat Rough In - Municipal Court/Jury Conference Areas						
	A6670	Install Carpet/LVT and Rubber Base - Municipal Court/Jury Conferen...	2d	16-Jun-25	17-Jun-25	■ Install Carpet/LVT and Rubber Base - Municipal Court/Jury Conference Areas						
	A6420	Inwall Fire Alarm - Municipal Court/Jury Conference Areas	2d	18-Jun-25	19-Jun-25	■ Inwall Fire Alarm - Municipal Court/Jury Conference Areas						
	A6430	CoSM Security Inwall Rough (by others) - Municipal Court/Jury Confe...	3d	20-Jun-25	24-Jun-25	■ CoSM Security Inwall Rough (by others) - Municipal Court/Jury Conference Areas						
	A6440	Vaughn Inspect Inwall - Municipal Court/Jury Conference Areas	1d	25-Jun-25	25-Jun-25	┆ Vaughn Inspect Inwall - Municipal Court/Jury Conference Areas						
	A6480	Install Security Overhead Boxes and Raceway/J Hooks - Municipal Co...	2d	25-Jun-25	26-Jun-25	■ Install Security Overhead Boxes and Raceway/J Hooks - Municipal Court/Jury Conferenc						
	A6450	Vaughn Inwall Corrections - Municipal Court/Jury Conference Areas	2d	26-Jun-25	27-Jun-25	■ Vaughn Inwall Corrections - Municipal Court/Jury Conference Areas						
	A6460	CoSM Inspect Inwall - Municipal Court/Jury Conference Areas	1d	30-Jun-25	30-Jun-25	┆ CoSM Inspect Inwall - Municipal Court/Jury Conference Areas						
A6470	Two Side Gypsum Board - Municipal Court/Jury Conference Areas	5d	01-Jul-25	08-Jul-25	■ Two Side Gypsum Board - Municipal Court/Jury Conference Areas							
A6490	Tape and Float Gypsum Board - Municipal Court/Jury Conference Areas	5d	03-Jul-25	10-Jul-25	■ Tape and Float Gypsum Board - Municipal Court/Jury Conference Areas							
A6500	Paint First Coat Gypsum Board - Municipal Court/Jury Conference Ar...	3d	08-Jul-25	10-Jul-25	■ Paint First Coat Gypsum Board - Municipal Court/Jury Conference Areas							
A6510	Install Ceiling Grid - Municipal Court/Jury Conference Areas	3d	10-Jul-25	14-Jul-25	■ Install Ceiling Grid - Municipal Court/Jury Conference Areas							
A6570	Final Coat of Paint - Municipal Court/Jury Conference Areas	3d	11-Jul-25	15-Jul-25	■ Final Coat of Paint - Municipal Court/Jury Conference Areas							
A9170	Install Fire Extinguisher Cabinets and Extinguishers - Municipal Court...	2d	11-Jul-25	14-Jul-25	■ Install Fire Extinguisher Cabinets and Extinguishers - Municipal Court/Jury Co							
A6520	Install Sprinkler Heads Center of Grid/Tile - Municipal Court/Jury Co...	2d	14-Jul-25	15-Jul-25	■ Install Sprinkler Heads Center of Grid/Tile - Municipal Court/Jury Conference							
A6530	Install Grilles/Registers/Diffusers - Municipal Court/Jury Conference ...	3d	16-Jul-25	18-Jul-25	■ Install Grilles/Registers/Diffusers - Municipal Court/Jury Conference Areas							
A6540	Install Border Tiles and FA Ceiling Back Boxes - Municipal Court/Jury ...	1d	16-Jul-25	16-Jul-25	┆ Install Border Tiles and FA Ceiling Back Boxes - Municipal Court/Jury Confer							
A6550	Install Lights - Municipal Court/Jury Conference Areas	3d	16-Jul-25	18-Jul-25	■ Install Lights - Municipal Court/Jury Conference Areas							
A6580	Install Ductless Fan Coil Units 1-2 - Municipal Court/Jury Conference ...	1d	16-Jul-25	16-Jul-25	┆ Install Ductless Fan Coil Units 1-2 - Municipal Court/Jury Conference Areas							

City of San Marcos Municipal Court				Classic WBS Layout				Printed Date: 18-Apr-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
ID	Name	Plan... Dura...	Start	Finish	2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
					April	May	June	July	August	September	October	November																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	A6590	Final Connections Electrical and Controls to DFCU 5 - Municipal Court/Jury Conference Areas	1d	17-Jul-25	17-Jul-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

						2025						
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November
	A8560	Install Sand Bedding for New Sanitary Plumbing - Public Restrooms/...	1d	14-Apr-25 <div>A</div>	14-Apr-25 <div>A</div>	<div><div><div>┆ Install Sand Bedding for New Sanitary Plumbing - Public Restrooms/Bailiff</div><div>■ Install Sanitary Piping in Trench - Public Restrooms/Bailiff</div><div>┆ Vaughn Inspection Sanitary Piping in Trench - Public Restrooms/Bailiff</div><div>┆ CoSM Inspection of Sanitary Piping in Trench - Public Restrooms/Bailiff</div><div>■ Install Framing - Public Restrooms/Bailiff</div><div>┆ Layout Overhead Duct Refrigerant Piping/Condensation Piping - Public Restrooms/Bailiff</div><div>┆ Layout Overhead Electrical/FA - Public Restrooms/Bailiff</div><div>■ Vaughn Corrections for Sanitary Piping in Trench - Public Restrooms/Bailiff</div><div>■ Backfill Sanitary Piping in Trench - Public Restrooms/Bailiff</div><div>■ Install Wood Blocking - Public Restrooms/Bailiff</div><div>■ One Side Gypsum Board - Public Restrooms/Bailiff</div><div>■ Insulate Walls to Achieve STC Ratings - Public Restrooms/Bailiff</div><div>■ Install Overhead Refrigerant Piping/Condensation Piping - Public Restrooms/Bailiff</div><div>■ Vaughn Visual Inspection and Vacuum Test Refrigerant Piping/Condensation Piping - Public Restrooms/Bailiff</div><div>■ Install Top-Down Gypsum Board in RR - Public Restrooms/Bailiff</div><div>■ Install Framing for Hard Ceilings in RR - Public Restrooms/Bailiff</div><div>┆ CoSM Visual Inspection and Vacuum Test Refrigerant Piping/Condensation Piping - Public Restrooms/Bailiff</div><div>■ Insulate Refrigerant Piping/Condensation Piping - Public Restrooms/Bailiff</div><div>┆ Layout Overhead Duct - Public Restrooms/Bailiff</div><div>■ Install Overhead Duct Hangers - Public Restrooms/Bailiff</div><div>┆ Install Vapor Barrier for Sanitary Trench - Public Restrooms/Bailiff</div><div>■ Reinforce Sanitary Trench - Public Restrooms/Bailiff</div><div>■ Install Overhead Duct - Public Restrooms/Bailiff</div><div>┆ Vaughn Inspect Sanitary Trench - Public Restrooms/Bailiff</div><div>■ Vaughn Corrections in Sanitary Trench - Public Restrooms/Bailiff</div><div>┆ Vaughn Visual Inspection and Pressure Test Duct - Public Restrooms/Bailiff</div><div>■ Install Overhead Electrical/FA Conduit - Public Restrooms/Bailiff</div><div>■ Inwall Electrical Rough In - Public Restrooms/Bailiff</div><div>┆ CoSM Inspect Reinforcing at Sanitary Trench - Public Restrooms/Bailiff</div><div>┆ CoSM Visual Inspection and Pressure Test Duct - Public Restrooms/Bailiff</div><div>┆ Place Concrete at Sanitary Trench - Public Restrooms/Bailiff</div><div>■ Insulate Duct - Public Restrooms/Bailiff</div><div>┆ Vaughn Inspect Overhead Electrical/FA Conduit - Public Restrooms/Bailiff</div><div>■ Install Security Overhead Boxes and Raceway/J Hooks - Public Restrooms/Bailiff</div><div>┆ CoSM Inspect Overhead Electrical/FA Conduit - Public Restrooms/Bailiff</div><div>■ Install Door Frames (Bullet Resistant) - Public Restrooms/Bailiff</div><div>■ Inwall Controls/T-stat Rough In - Public Restrooms/Bailiff</div><div>■ Rough in Hard Ceiling Overhead Plumbing for Sanitary Vent and Domestic Water in RR - Public Restrooms/Bailiff</div><div>■ Inwall Fire Alarm - Public Restrooms/Bailiff</div><div>■ Rough in Hard Ceiling Overhead Electrical/FA in RR</div><div>■ CoSM Security Inwall Rough (by others) - Public Restrooms/Bailiff</div><div>■ Rough in Hard Ceiling Overhead Fire Sprinkler in RR - Public Restrooms/Bailiff</div><div>┆ Vaughn Inspect Inwall - Public Restrooms/Bailiff</div></div></div>						
	A8570	Install Sanitary Piping in Trench - Public Restrooms/Bailiff	4d	14-Apr-25 <div>A</div>	15-Apr-25 <div>A</div>							
	A8580	Vaughn Inspection Sanitary Piping in Trench - Public Restrooms/Bailiff	1d	15-Apr-25 <div>A</div>	15-Apr-25 <div>A</div>							
	A8600	CoSM Inspection of Sanitary Piping in Trench - Public Restrooms/Bailiff	1d	15-Apr-25 <div>A</div>	15-Apr-25 <div>A</div>							
	A6890	Install Framing - Public Restrooms/Bailiff	4d	18-Apr-25	23-Apr-25							
	A6930	Layout Overhead Duct Refrigerant Piping/Condensation Piping - Publ...	1d	18-Apr-25	18-Apr-25							
	A7040	Layout Overhead Electrical/FA - Public Restrooms/Bailiff	1d	18-Apr-25	18-Apr-25							
	A8590	Vaughn Corrections for Sanitary Piping in Trench - Public Restrooms/...	2d	18-Apr-25	21-Apr-25							
	A8610	Backfill Sanitary Piping in Trench - Public Restrooms/Bailiff	3d	22-Apr-25	24-Apr-25							
	A6900	Install Wood Blocking - Public Restrooms/Bailiff	3d	25-Apr-25	29-Apr-25							
	A6910	One Side Gypsum Board - Public Restrooms/Bailiff	4d	28-Apr-25	01-May-25							
	A6920	Insulate Walls to Achieve STC Ratings - Public Restrooms/Bailiff	2d	02-May-25	05-May-25							
	A6940	Install Overhead Refrigerant Piping/Condensation Piping - Public Res...	2d	02-May-25	05-May-25							
	A6950	Vaughn Visual Inspection and Vacuum Test Refrigerant Piping/Conde...	3d	06-May-25	08-May-25							
	A8690	Install Top-Down Gypsum Board in RR - Public Restrooms/Bailiff	2d	06-May-25	07-May-25							
	A8700	Install Framing for Hard Ceilings in RR - Public Restrooms/Bailiff	3d	08-May-25	12-May-25							
	A6960	CoSM Visual Inspection and Vacuum Test Refrigerant Piping/Conden...	1d	09-May-25	09-May-25							
	A6970	Insulate Refrigerant Piping/Condensation Piping - Public Restrooms/...	2d	12-May-25	13-May-25							
	A6980	Layout Overhead Duct - Public Restrooms/Bailiff	1d	14-May-25	14-May-25							
	A6990	Install Overhead Duct Hangers - Public Restrooms/Bailiff	2d	15-May-25	16-May-25							
	A8620	Install Vapor Barrier for Sanitary Trench - Public Restrooms/Bailiff	1d	16-May-25	16-May-25							
	A8630	Reinforce Sanitary Trench - Public Restrooms/Bailiff	2d	19-May-25	20-May-25							
	A7000	Install Overhead Duct - Public Restrooms/Bailiff	4d	19-May-25	22-May-25							
	A8650	Vaughn Inspect Sanitary Trench - Public Restrooms/Bailiff	1d	21-May-25	21-May-25							
	A8660	Vaughn Corrections in Sanitary Trench - Public Restrooms/Bailiff	2d	22-May-25	23-May-25							
	A7010	Vaughn Visual Inspection and Pressure Test Duct - Public Restrooms/...	1d	23-May-25	23-May-25							
	A7050	Install Overhead Electrical/FA Conduit - Public Restrooms/Bailiff	4d	23-May-25	29-May-25							
	A7090	Inwall Electrical Rough In - Public Restrooms/Bailiff	4d	23-May-25	29-May-25							
	A8670	CoSM Inspect Reinforcing at Sanitary Trench - Public Restrooms/Bailiff	1d	27-May-25	27-May-25							
	A7020	CoSM Visual Inspection and Pressure Test Duct - Public Restrooms/B...	1d	27-May-25	27-May-25							
	A8680	Place Concrete at Sanitary Trench - Public Restrooms/Bailiff	1d	28-May-25	28-May-25							
	A7030	Insulate Duct - Public Restrooms/Bailiff	3d	28-May-25	30-May-25							
	A7060	Vaughn Inspect Overhead Electrical/FA Conduit - Public Restrooms/B...	1d	30-May-25	30-May-25							
	A7170	Install Security Overhead Boxes and Raceway/J Hooks - Public Restro...	3d	30-May-25	03-Jun-25							
A7070	CoSM Inspect Overhead Electrical/FA Conduit - Public Restrooms/Bai...	1d	02-Jun-25	02-Jun-25								
A7080	Install Door Frames (Bullet Resistant) - Public Restrooms/Bailiff	2d	09-Jun-25	10-Jun-25								
A7100	Inwall Controls/T-stat Rough In - Public Restrooms/Bailiff	3d	16-Jun-25	18-Jun-25								
A8710	Rough in Hard Ceiling Overhead Plumbing for Sanitary Vent and Dom...	4d	16-Jun-25	19-Jun-25								
A7110	Inwall Fire Alarm - Public Restrooms/Bailiff	2d	19-Jun-25	20-Jun-25								
A8720	Rough in Hard Ceiling Overhead Electrical/FA in RR	3d	20-Jun-25	24-Jun-25								
A7120	CoSM Security Inwall Rough (by others) - Public Restrooms/Bailiff	3d	23-Jun-25	25-Jun-25								
A8760	Rough in Hard Ceiling Overhead Fire Sprinkler in RR - Public Restroo...	3d	25-Jun-25	27-Jun-25								
A7130	Vaughn Inspect Inwall - Public Restrooms/Bailiff	1d	26-Jun-25	26-Jun-25								

					2025								
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November	
	A7140	Vaughn Inwall Corrections - Public Restrooms/Bailiff	3d	27-Jun-25	01-Jul-25		Vaughn Inwall Corrections - Public Restrooms/Bailiff						
	A8740	Vaughn Inspect Hard Ceiling Overhead MEPF in RR - Public Restroom...	1d	30-Jun-25	30-Jun-25		Vaughn Inspect Hard Ceiling Overhead MEPF in RR - Public Restrooms/Bailiff						
	A8780	CoSM inspect Hard Ceilings in RR - Public Restrooms/Bailiff	3d	01-Jul-25	03-Jul-25		CoSM inspect Hard Ceilings in RR - Public Restrooms/Bailiff						
	A7150	CoSM Inspect Inwall - Public Restrooms/Bailiff	1d	02-Jul-25	02-Jul-25		CoSM Inspect Inwall - Public Restrooms/Bailiff						
	A7160	Two Side Gypsum Board - Public Restrooms/Bailiff	3d	03-Jul-25	08-Jul-25		Two Side Gypsum Board - Public Restrooms/Bailiff						
	A8790	Cover Hard Ceilings in RR - Public Restrooms/Bailiff	2d	07-Jul-25	08-Jul-25		Cover Hard Ceilings in RR - Public Restrooms/Bailiff						
	A7180	Tape and Float Gypsum Board - Public Restrooms/Bailiff	4d	09-Jul-25	14-Jul-25		Tape and Float Gypsum Board - Public Restrooms/Bailiff						
	A9060	Install Tile at RR - Public Restrooms/Bailiff	5d	10-Jul-25	16-Jul-25		Install Tile at RR - Public Restrooms/Bailiff						
	A7190	Paint First Coat Gypsum Board - Public Restrooms/Bailiff	3d	15-Jul-25	17-Jul-25		Paint First Coat Gypsum Board - Public Restrooms/Bailiff						
	A7270	Install Ductless Fan Coil Units 3-4 - Public Restrooms/Bailiff	2d	17-Jul-25	18-Jul-25		Install Ductless Fan Coil Units 3-4 - Public Restrooms/Bailiff						
	A9070	Install Plumbing Fixtures in RR - Public Restrooms/Bailiff	4d	17-Jul-25	22-Jul-25		Install Plumbing Fixtures in RR - Public Restrooms/Bailiff						
	A9140	Install Toilet Compartments & Toilet Accessories - Public Restrooms/...	3d	17-Jul-25	21-Jul-25		Install Toilet Compartments & Toilet Accessories - Public Restrooms/Bailiff						
	A7200	Install Ceiling Grid - Public Restrooms/Bailiff	2d	18-Jul-25	21-Jul-25		Install Ceiling Grid - Public Restrooms/Bailiff						
	A9180	Install Fire Extinguisher Cabinets and Extinguishers - Public Restroom...	2d	18-Jul-25	21-Jul-25		Install Fire Extinguisher Cabinets and Extinguishers - Public Restrooms/Ba						
	A7280	Final Connections Electrical and Controls to DFCU 3-4 - Public Restro...	2d	21-Jul-25	22-Jul-25		Final Connections Electrical and Controls to DFCU 3-4 - Public Restrooms,						
	A7210	Install Sprinkler Heads Center of Grid/Tile - Public Restrooms/Bailiff	1d	22-Jul-25	22-Jul-25		Install Sprinkler Heads Center of Grid/Tile - Public Restrooms/Bailiff						
	A7230	Install Border Tiles and FA Ceiling Back Boxes - Public Restrooms/Bailiff	2d	22-Jul-25	23-Jul-25		Install Border Tiles and FA Ceiling Back Boxes - Public Restrooms/Bailiff						
	A7220	Install Grilles/Registers/Diffusers - Public Restrooms/Bailiff	2d	23-Jul-25	24-Jul-25		Install Grilles/Registers/Diffusers - Public Restrooms/Bailiff						
	A7290	Final Connections Refrigerant and Condensate Piping to DFCU 3-4 - ...	2d	23-Jul-25	24-Jul-25		Final Connections Refrigerant and Condensate Piping to DFCU 3-4 - Pub						
	A7240	Install Lights - Public Restrooms/Bailiff	2d	24-Jul-25	25-Jul-25		Install Lights - Public Restrooms/Bailiff						
	A7300	Vaughn Overhead Inspections - Public Restrooms/Bailiff	1d	25-Jul-25	25-Jul-25		Vaughn Overhead Inspections - Public Restrooms/Bailiff						
	A7250	Energize Lights - Public Restrooms/Bailiff	1d	28-Jul-25	28-Jul-25		Energize Lights - Public Restrooms/Bailiff						
	A7310	Vaughn Overhead Inspections Corrections - Public Restrooms/Bailiff	3d	28-Jul-25	30-Jul-25		Vaughn Overhead Inspections Corrections - Public Restrooms/Bailiff						
	A7260	Final Coat of Paint - Public Restrooms/Bailiff	3d	29-Jul-25	31-Jul-25		Final Coat of Paint - Public Restrooms/Bailiff						
	A7320	CoSM Overhead Inspections - Public Restrooms/Bailiff	1d	31-Jul-25	31-Jul-25		CoSM Overhead Inspections - Public Restrooms/Bailiff						
	A7330	Cover Ceilings - Public Restrooms/Bailiff	2d	01-Aug-25	04-Aug-25		Cover Ceilings - Public Restrooms/Bailiff						
	A7350	Install Millwork - Public Restrooms/Bailiff	2d	01-Aug-25	04-Aug-25		Install Millwork - Public Restrooms/Bailiff						
	A7370	CoSM Trim Out Security - Public Restrooms/Bailiff	2d	01-Aug-25	04-Aug-25		CoSM Trim Out Security - Public Restrooms/Bailiff						
	A7380	Trim Out and Face Plate Electrical - Public Restrooms/Bailiff	2d	01-Aug-25	04-Aug-25		Trim Out and Face Plate Electrical - Public Restrooms/Bailiff						
	A7390	Trim Out Data - Public Restrooms/Bailiff	2d	01-Aug-25	04-Aug-25		Trim Out Data - Public Restrooms/Bailiff						
	A7340	Install Doors and Hardware - Public Restrooms/Bailiff	2d	05-Aug-25	06-Aug-25		Install Doors and Hardware - Public Restrooms/Bailiff						
	A7360	Install Carpet/LVT and Rubber Base - Public Restrooms/Bailiff	1d	05-Aug-25	05-Aug-25		Install Carpet/LVT and Rubber Base - Public Restrooms/Bailiff						
	A7400	CoSM Test Security - Public Restrooms/Bailiff	3d	05-Aug-25	07-Aug-25		CoSM Test Security - Public Restrooms/Bailiff						
	A7410	Test Data and Address Jacks - Public Restrooms/Bailiff	3d	05-Aug-25	07-Aug-25		Test Data and Address Jacks - Public Restrooms/Bailiff						
	A9050	Install Glazing - Public Restrooms/Bailiff	2d	07-Aug-25	08-Aug-25		Install Glazing - Public Restrooms/Bailiff						
	A7420	Program and Address FA Devices - Public Restrooms/Bailiff	2d	08-Aug-25	11-Aug-25		Program and Address FA Devices - Public Restrooms/Bailiff						
	A9110	Install Signage - Public Restrooms/Bailiff	2d	11-Aug-25	12-Aug-25		Install Signage - Public Restrooms/Bailiff						
	A7430	Vaughn Pre Test and Inspect FA System - Public Restrooms/Bailiff	3d	12-Aug-25	14-Aug-25		Vaughn Pre Test and Inspect FA System - Public Restrooms/B						
	A7440	Vaughn Architectural Pre-Punch Clean - Public Restrooms/Bailiff	1d	20-Aug-25	20-Aug-25		Vaughn Architectural Pre-Punch Clean - Public Restrooms						
	A7450	Vaughn Architectural Pre-Punch - Public Restrooms/Bailiff	1d	21-Aug-25	21-Aug-25		Vaughn Architectural Pre-Punch - Public Restrooms/Bail						
	A7460	Vaughn Architectural Pre-Punch Corrections - Public Restrooms/Bailiff	4d	22-Aug-25	27-Aug-25		Vaughn Architectural Pre-Punch Corrections - Public R						
	A7470	Vaughn Post Punch Clean - Public Restrooms/Bailiff	1d	28-Aug-25	28-Aug-25		Vaughn Post Punch Clean - Public Restrooms/Bailiff						
	Court Staff Suite	Court Staff Suite	88d	18-Mar-25	A08-Aug-25			Court Staff Suite					

					2025							
ID	Name	Plan... Dura...	Start	Finish	April	May	June	July	August	September	October	November
	A7480	Investigate MEPF Systems - Court Staff Suite	2d	18-Mar-25 	24-Mar-25 	Investigate MEPF Systems - Court Staff Suite						
	A7490	Make Safe MEPF and Data Systems - Court Staff Suite	2d	31-Mar-25 	01-Apr-25 	■ Make Safe MEPF and Data Systems - Court Staff Suite						
	A7500	Salvage Electrical and Data Systems - Court Staff Suite	2d	31-Mar-25 	01-Apr-25 	■ Salvage Electrical and Data Systems - Court Staff Suite						
	A7510	Cut and Cap MEP Systems - Court Staff Suite	1d	31-Mar-25 	01-Apr-25 	■ Cut and Cap MEP Systems - Court Staff Suite						
	A7550	Selective Demolition of Walls (open walls for blocking) - Court Staff S...	2d	01-Apr-25 	08-Apr-25 	■ Selective Demolition of Walls (open walls for blocking) - Court Staff Suite						
	A7570	Layout Interior Walls - Court Staff Suite	1d	18-Apr-25	18-Apr-25	■ Layout Interior Walls - Court Staff Suite						
	A7580	Install Framing - Court Staff Suite	3d	21-Apr-25	23-Apr-25	■ Install Framing - Court Staff Suite						
	A7670	Layout Overhead Duct - Court Staff Suite	1d	23-Apr-25	23-Apr-25	■ Layout Overhead Duct - Court Staff Suite						
	A7680	Install Overhead Duct Hangers - Court Staff Suite	2d	24-Apr-25	25-Apr-25	■ Install Overhead Duct Hangers - Court Staff Suite						
	A7590	Install Wood Blocking - Court Staff Suite	1d	25-Apr-25	25-Apr-25	■ Install Wood Blocking - Court Staff Suite						
	A7610	Insulate Walls to Achieve STC Ratings - Court Staff Suite	1d	02-May-25	02-May-25	■ Insulate Walls to Achieve STC Ratings - Court Staff Suite						
	A7690	Install Overhead Duct - Court Staff Suite	3d	16-May-25	20-May-25	■ Install Overhead Duct - Court Staff Suite						
	A7700	Vaughn Visual Inspection and Pressure Test Duct - Court Staff Suite	1d	21-May-25	21-May-25	■ Vaughn Visual Inspection and Pressure Test Duct - Court Staff Suite						
	A7710	CoSM Visual Inspection and Pressure Test Duct - Court Staff Suite	1d	22-May-25	22-May-25	■ CoSM Visual Inspection and Pressure Test Duct - Court Staff Suite						
	A7720	Insulate Duct - Court Staff Suite	2d	23-May-25	27-May-25	■ Insulate Duct - Court Staff Suite						
	A7730	Layout Overhead Electrical/FA - Court Staff Suite	1d	28-May-25	28-May-25	■ Layout Overhead Electrical/FA - Court Staff Suite						
	A7740	Install Overhead Electrical/FA Conduit - Court Staff Suite	3d	29-May-25	02-Jun-25	■ Install Overhead Electrical/FA Conduit - Court Staff Suite						
	A7750	Vaughn Inspect Overhead Electrical/FA Conduit - Court Staff Suite	1d	03-Jun-25	03-Jun-25	■ Vaughn Inspect Overhead Electrical/FA Conduit - Court Staff Suite						
	A7900	Install Sprinkler Heads - Court Staff Suite	2d	03-Jun-25	04-Jun-25	■ Install Sprinkler Heads - Court Staff Suite						
	A7990	Vaughn Overhead Inspections - Court Staff Suite	1d	03-Jun-25	03-Jun-25	■ Vaughn Overhead Inspections - Court Staff Suite						
	A7760	CoSM Inspect Overhead Electrical/FA Conduit - Court Staff Suite	1d	04-Jun-25	04-Jun-25	■ CoSM Inspect Overhead Electrical/FA Conduit - Court Staff Suite						
	A8000	Vaughn Overhead Inspections Corrections - Court Staff Suite	3d	04-Jun-25	06-Jun-25	■ Vaughn Overhead Inspections Corrections - Court Staff Suite						
	A7910	Install Grilles/Registers/Diffusers - Court Staff Suite	3d	05-Jun-25	09-Jun-25	■ Install Grilles/Registers/Diffusers - Court Staff Suite						
	A7770	Install Door Frames (Bullet Resistant) - Court Staff Suite	2d	09-Jun-25	10-Jun-25	■ Install Door Frames (Bullet Resistant) - Court Staff Suite						
	A8010	CoSM Overhead Inspections - Court Staff Suite	1d	09-Jun-25	09-Jun-25	■ CoSM Overhead Inspections - Court Staff Suite						
	A7780	Inwall Electrical Rough In - Court Staff Suite	3d	11-Jun-25	13-Jun-25	■ Inwall Electrical Rough In - Court Staff Suite						
	A8030	Install Doors and Hardware - Court Staff Suite	1d	11-Jun-25	11-Jun-25	■ Install Doors and Hardware - Court Staff Suite						
	A8040	Install Millwork - Court Staff Suite	3d	12-Jun-25	16-Jun-25	■ Install Millwork - Court Staff Suite						
	A7790	Inwall Controls/T-stat Rough In - Court Staff Suite	1d	16-Jun-25	16-Jun-25	■ Inwall Controls/T-stat Rough In - Court Staff Suite						
	A7800	Inwall Fire Alarm - Court Staff Suite	1d	17-Jun-25	17-Jun-25	■ Inwall Fire Alarm - Court Staff Suite						
	A8050	Install Rubber Base - Court Staff Suite	1d	17-Jun-25	17-Jun-25	■ Install Rubber Base - Court Staff Suite						
	A7820	Vaughn Inspect Inwall - Court Staff Suite	1d	18-Jun-25	18-Jun-25	■ Vaughn Inspect Inwall - Court Staff Suite						
	A8060	CoSM Trim Out Security (by others) - Court Staff Suite	3d	18-Jun-25	20-Jun-25	■ CoSM Trim Out Security (by others) - Court Staff Suite						
	A7830	Vaughn Inwall Corrections - Court Staff Suite	2d	19-Jun-25	20-Jun-25	■ Vaughn Inwall Corrections - Court Staff Suite						
	A7840	CoSM Inspect Inwall - Court Staff Suite	1d	23-Jun-25	23-Jun-25	■ CoSM Inspect Inwall - Court Staff Suite						
	A7930	Install Lights - Court Staff Suite	3d	23-Jun-25	25-Jun-25	■ Install Lights - Court Staff Suite						
	A8070	Install Power Poles and Face Plate Electrical - Court Staff Suite	3d	23-Jun-25	25-Jun-25	■ Install Power Poles and Face Plate Electrical - Court Staff Suite						
	A7850	Two Side Gypsum Board - Court Staff Suite	2d	24-Jun-25	25-Jun-25	■ Two Side Gypsum Board - Court Staff Suite						
	A7860	CoSM Install Security Overhead Boxes and Raceway/J Hooks (by othe...	3d	26-Jun-25	30-Jun-25	■ CoSM Install Security Overhead Boxes and Raceway/J Hooks (by others) - Court Staff Suite						
	A7870	Tape and Float Gypsum Board - Court Staff Suite	4d	26-Jun-25	01-Jul-25	■ Tape and Float Gypsum Board - Court Staff Suite						
A7940	Energize Lights - Court Staff Suite	1d	26-Jun-25	26-Jun-25	■ Energize Lights - Court Staff Suite							
A8090	CoSM Test Security (by others) - Court Staff Suite	2d	01-Jul-25	02-Jul-25	■ CoSM Test Security (by others) - Court Staff Suite							
A7880	Paint First Coat Gypsum Board - Court Staff Suite	3d	02-Jul-25	07-Jul-25	■ Paint First Coat Gypsum Board - Court Staff Suite							

City of San Marcos Municipal Court					Classic WBS Layout					Printed Date: 18-Apr-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
ID	Name	Plan... Dura...	Start	Finish	2025																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
					April	May	June	July	August	September	October	November																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
	A8100	Test Data and Address Jacks - Court Staff Suite	3d	03-Jul-25	08-Jul-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

Signature: PETER BINION

Email: pbinion@sanmarcostx.gov

Signature: Mark Liggett

Email: MLiggett@sanmarcostx.gov









2025-088 Change Order Form - OCO 001 (004)

Final Audit Report

2025-05-27

Created:	2025-05-27
By:	Sandy McKenzie (smckenzie@sanmarcostx.gov)
Status:	Signed
Transaction ID:	CBJCHBCAABAAsHu8j8JmNKGr8OyYVYNpQqamHfFVsVR5

"2025-088 Change Order Form - OCO 001 (004)" History

-  Document created by Sandy McKenzie (smckenzie@sanmarcostx.gov)
2025-05-27 - 8:33:13 PM GMT
-  Document emailed to Pete Binion (pbinion@sanmarcostx.gov) for signature
2025-05-27 - 8:33:24 PM GMT
-  Document emailed to Mark Liggett (MLiggett@sanmarcostx.gov) for signature
2025-05-27 - 8:33:24 PM GMT
-  Email viewed by Mark Liggett (MLiggett@sanmarcostx.gov)
2025-05-27 - 8:33:55 PM GMT
-  Email viewed by Pete Binion (pbinion@sanmarcostx.gov)
2025-05-27 - 8:36:36 PM GMT
-  Document e-signed by Pete Binion (pbinion@sanmarcostx.gov)
Signature Date: 2025-05-27 - 8:37:17 PM GMT - Time Source: server
-  Document e-signed by Mark Liggett (MLiggett@sanmarcostx.gov)
Signature Date: 2025-05-27 - 8:38:28 PM GMT - Time Source: server
-  Agreement completed.
2025-05-27 - 8:38:28 PM GMT